

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 6/03/07 through 6/09/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 15%
Completed – 19%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

Office work

- The Department anticipates the submission of the March 2007 CPM Monthly update on 6/8/07 and expects to respond on the submittal before the end of June 2007.
- Requests for Information (RFI): 881 received – 864 (98%) responded to.
- Working Drawing Submittals: 185 received – 149 (81%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are continuing at ZPMC in Shanghai, PRC.
- The Contractor continues delivery of W36 Steel I-Beams by barge from Mare Island to YBI/Pier W2 site.
- The Contractor continues installing cross braces and erecting falsework columns.
- ZPMC is currently working on ABF Tower mock-ups and anticipates starting the Department Tower mock-ups by mid July 2007.
- Fabrication continues on the barge for the Shear Leg Crane in Oregon at U. S. Barge. The revised early start for fabrication of the Shear Leg Crane is expected to begin 6/15/07 at ZPMC in PRC.

ASSISTANT RE'S DAILY REPORTS:

Monday, June 4, 2007

- Clear and warm.
- I reviewed the WSWD and approved it for Gary's signature.
- I did a massive sort and deletion of emails and printed and filed as necessary.
- I attended the all-staff meeting where Gary discussed the Jones Act, MEP / Structure plan coordination, Core Team Mtg, RFI / CCO hopper and the Team leaders gave updates on the teams. More notes in my file.

Tuesday, June 5, 2007

- Mostly clear and mild.
- I prepared for MEP RFI meeting and met with the ct MEP staff to go over the agenda.
- I Attended a meeting at the WDC to meet and greet the new PB sup who promised to locate another electrical engineer and promised a cad detailer to overlay plans and look for conflicts. I followed the meeting with an email to Sherry Rascovar about the additional positions that she will provide.
- I attended the MEP RFI meeting. Notes and agenda are in my files.

Wednesday, June 6, 2007

- Mostly clear and warm.
- I worked on emails and diaries. 07 JUN-11 #001439

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 6-09-07

- I went over Martin's comments for the scheduling Agenda with Larry and he made the changes to the agenda.
- I met with the in-house scheduling staff to review the issues prior to our meeting with ABF. We went over the agenda items.
- I attended the Scheduling meeting. The notes and agenda are in my notes.
- I directed Angel to write to PB to get the traveler RFI that TYL is working on.
- I edited the Weekly report with Alex C.
- I reviewed the ABF letter 281 response to the Dec Update review/acceptance letter.

Thursday, June 7, 2007

- Mostly clear and warm.
- I attended Gary's senior staff meeting where we discussed corridor electrical coordinator, A meeting to be held this Monday to discuss the MEP recourse needs, CCO meetings, core team meetings.
- I met with Ken King and PB and ABF and we discussed his new task
- I asked Grady to chase the cable tray/ new tasks on the project and submittal responses that are almost due.
- I worked on the Student Assistant positions that I am trying to fill. I called Juanita Bousson and she agreed to meet with me tomorrow and do the necessary paperwork after I fill out the forms and sign them.
- I attended a meeting to discuss the cable trays / traveler issue.
- I attended a meeting to discuss the Submittal 129 with TYL, PB and teleconference with Mike Travis, and Julia of TYL. We discussed all of the comments and every page. It will be revised and resubmitted. More notes are in my file. The response will be late because we got the comments late from PB and TYL.
- I worked on emails, diaries and filing.

Friday, June 08, 2007

- Mostly clear and mild.
- I attended the Senior Meeting at the DO all morning.
- I met with Juanita Bousson and we went over the students that I want to hire and I filled out the forms and signed them. She will follow up on them.
- I met with Reba and Angel to discuss the Submittals that were not returned to the Contractor because we submitted them to the Document Control group late.
- I attended a PMIV Diary meeting with Kieth and Jean Louis Brian B and Mark W and Gilel.
- I printed, sorted and filed various documents.
- I tried to clear my desk.
- I worked on emails, diaries and filing.

Saturday, June 9, 2007

- No work planned

Sunday, June 10, 2007

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER