

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT  
**BY WILLIAM SHEDD**

**File 46**

**Date: 6/17/07 through 6/23/07**

**SELF-ANCHORED SUSPENSION (04-0120F4)**

**Gary Pursell / Rick Morrow**

Time Elapsed – 16%

Contract Approval Date: May 3, 2006

Completed – 19%

First Working Date: May 18, 2006

Bid Amount: \$1,434M

Est. Date of Completion – Spring 2013

**STATUS OF WORK:**

STATUS OF WORK:

Office work

- The Department expects to send review comments for the March 2007 CPM update to the Contractor.
- Requests for Information (RFI): 911 received – 891 (90%) responded to.
- Working Drawing Submittals: 211 received – 173 (82%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are continuing at ZPMC in Shanghai, PRC.
- Continue erecting falsework columns, set cap beams and braces at pier W2
- Fabrication of the barge for the Shear Leg Crane is on going in Oregon at U. S. Barge and expected to be completed by April 2008. Delivery of the barge and shear leg crane is scheduled for February 2009.
- ZPMC is currently working on ABF Tower mock-ups and anticipates starting the Department Tower mock-ups by September 2007.

**ASSISTANT RE'S DAILY REPORTS:**

**Monday, June 18, 2007**

- Clear and warm.
- I reviewed the WSWD and approved it for Gary's signature.
- I attended Gary's MEP Resources Meeting with Marwan and Brady, Tom, James and Travis. We discussed the need to increase the Design staff to keep up with the submittals, 3-D drawings, Additional security cameras, PB submittal stamp revision, and cable mounted roadway lighting. Additional notes are in my files.
- Eric called and said that Ken King is leaving PB. This is disappointing because he was to work on overlaying the MEP and Structure plans to look for conflicts.
- I met with the sched team and we discussed the response to the March update that needs to be sent to ABF buy the end of this week. Re stated the review and assigned tasks.
- I called Juanita Bousson and asked for the status of the student positions.
- I attended the All Staff Meeting. We discussed the submittal process, Estimate run of \$4M, PMIV, Schedule Update, and MEP status.

**Tuesday, June 19, 2007**

- Mostly clear and warm.
- I prepared for MEP RFI meeting and met with the ct MEP staff to go over the old agenda, as Chris diid not send out the new one.
- I attended the MEP RFI meeting. Notes and agenda are in my files.
- I went through emails and worked on diaries.

REC'D \*07 JUN-25 #001516

2  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 6-23-07

- I met with Irene who had some issues with OT and Training. I spoke with Gary P. and Lai, and Morrow, and Howe.
- I called and emailed Parviz and requested the LUX requirements that were used for the design of the cable lighting.
- Parviz called and the Lux design binders are available to borrow. Alex and Martin will pick them up.

**Wednesday, June 20, 2007**

- Mostly clear and hot.
- I worked on emails and diaries.
- I attended the Core team meeting at ABF. I re-stated my concern with the Monthly updates being submitted on a monthly basis. If this is employed, it will be the end of the year until the schedule is contemporaneous. Boushmeyer argued but I think I was able to demonstrate the need to submit multi-month updates until the schedule is up to date, then the updates should be submitted monthly. More notes are in my file.
- I went over Scheduling Meeting Agenda with Larry and he made the changes.
- I met with the in-house scheduling staff to review the issues prior to our meeting with ABF. We went over the agenda items.
- I attended the Scheduling meeting. The notes and agenda are in my notes. We also went over the March Update Narrative. I stated that we would be taking the cumulate deduction until the updates are contemporaneous.
- I met with Eric and he has 2 civils to take the place of Ken King who is leaving PB. He is also getting a student. I made calls to find a place for her to sit. We also discussed rfi 726.

**Thursday, June 21, 2007**

- Vacation Day – Santa Cruz.

**Friday, June 22, 2007**

- Mostly clear and warm.
- I worked with the Sched team on the response letter to the March Update.
- I met with Irene and Angel to discuss the Submittal and RFI status.
- I met with Howe to discuss RFI 726 and emailed Eric requesting a change to the PB response.
- I printed, sorted and filed various documents.
- I tried to clear my desk.
- I worked on emails, diaries and filing.
- I reviewed the March Update draft letter and made comments for Larry and team to discuss on Monday and hopefully send out Monday.

**Saturday, June 23, 2007**

- No work planned

**Sunday, June 24, 2007**

- No work planned.



William B. Shedd,  
SENIOR CONSTRUCTION ENGINEER