

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-53

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of June 4, 2007

Monday, June 4, 2007

While traveling from Redding, I recognized I had overlooked bringing my laptop computer from home. Had to turn around at Dunnigan and return to Redding to pick up the computer. Arrived at Pier 7 at 12:30pm.

Participated in teleconference while traveling with Rob Kobal, Pete Siegenthaler, Jon Tapping, and Steve Quinn regarding proposals to restructure the incentive/disincentive clauses of the contract to better fit the project goals. It was concluded at this point to pursue two options 1) restructure the existing incentives and phases of work, and 2) a no LDs/no TRO no damages for delay with improved incentives.

Held all staff meeting in PM and briefed all in attendance on recent developments and activities.

Tuesday, June 5, 2007

Nothing to report.

Wednesday, June 6, 2007

Weekly core team meeting:

- Bart Ney, SFOBB PIO, introduced a number of photographers and videographers who will be documenting the construction of the SAS as well as other projects on the corridor. Those introduced included:
 - Joel Sayre, Tour Lead
 - Joe Blum, Independent
 - Neil Looker, BATA Representative
 - Richard Shotsman, CT Videographer
 - John Heesby?, CT Photographer
- ABF then provided a power point presentation on the status of fabrication efforts for the OBG and Tower. The presentation file was later provided by ABF. See slides for particulars.
- During the presentation, Thomas Nielsen indicated we can expect shop drawings for OBG 1 & 2 later this summer. Thomas indicated CCO 27 was related to a delay in delivery. He did not offer any relationship between the delay in submission of fabrication procedures and the delivery of OBG 1 & 2.

Thursday, June 7, 2007

At SAS CE staff meeting at 8:00am we discussed MEP coordination, CCO status meeting attendance, CE's role in QA of outgoing correspondence.

Attended corridor electrical system coordination meeting where proposal to employ and "Integrator" was discussed and the proposed approach finalized. Final document due out soon for presentation to SFOBB management.

Friday, June 8, 2007

Annual Leave

REC'D '07 JUN-27 #001526