

Timothy
Daszko/D04/Caltrans/CAGov
06/28/2007 10:01 AM

To Faleteine Bell/D04/Caltrans/CAGov@DOT
cc
bcc
Subject Fw: Report: 06/27/2007

----- Forwarded by Timothy Daszko/D04/Caltrans/CAGov on 06/28/2007 10:01 AM -----



Stanley
Ku/D04/Caltrans/CAGov
06/27/2007 08:09 AM

To Jason Tom/D04/Caltrans/CAGov@DOT, Rick
Morrow/D04/Caltrans/CAGov@DOT, Gary
Pursell/D02/Caltrans/CAGov@DOT, Peter
Siegenthaler/HQ/Caltrans/CAGov@DOT, Doug
Coe/D04/Caltrans/CAGov@DOT, Keith
Devonport/D04/Caltrans/CAGov@DOT
cc Timothy Daszko/D04/Caltrans/CAGov@DOT
Subject Report: 06/27/2007

- I worked on Changxing Island.
- We moved into room 708.
- I observed a setup for radiographic in a plant closed to ZPMC's testing center at about 10:30 a.m.. The radiation impact area was surrounded by rope with little flags and radiation sign. Although the testing team had members stationed on sides to prevent people from entering the area, ZPMC's workers keep walking through the area because of lunch time, 11:00 a.m. Filming was held up until no workers left in the plant. For details, see METS report.
- I observed film developing process in ZPMC's testing center at about 1:00 p.m. Nate of ABF provided instructions during the process to make sure ZPMC's technicians follow proper procedure. During the water rinsing process, which was the last step of developing procedure, water supply to the building was stop for no reason. Since the chemical on the film should be washed off by running water, the crew brought in a five gallon bottle of water to provide running water.
- Tomorrow, Dave McClary and I will visit the lab that will perform RT for ZPMC.

REC'D *07 JUN-28 #001550

46.001