

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 6/24/07 through 6/30/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 16%
Completed – 19%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Contractor is working on the Monthly CPM Update (April 2007 to June 2007) which is expected to be submitted to the Department by July 6, 2007.
- The Contractor plans to submit a current CPM Update by late August 2007.
- Requests for Information (RFI): 920 received – 907 (99%) responded to.
- Working Drawing Submittals: 228 received – 190 (86%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are continuing at ZPMC in Shanghai, PRC.
- Continue erecting falsework columns, set cap beams and braces at pier W2.
- Fabrication of the barge for the Shear Leg Crane is on going in Oregon at U. S. Barge and expected to be completed by April 2008. Delivery of the barge and shear leg crane is scheduled for February 2009.
- ZPMC continue working on ABF Tower mock-ups and anticipates starting the Department Tower mock-ups by September 2007.

ASSISTANT RE'S DAILY REPORTS:

Monday, June 25, 2007

- Clear and warm.
- I reviewed the WSWD and approved it for Gary's signature.
- I attended Gary's MEP Resources Meeting with Marwan and Brady, Tom, James and Travis. We discussed the need to increase the Design staff to keep up with the submittals, 3-D drawings (4 main areas including west conform, tower/deck interface, east tie-in, and fill-in areas), PB submittal stamp revision, and cable mounted roadway lighting. Additional notes are in my files.
- I met with the sched team and we wrote and edited the March update Response letter from 10:00 to 3:00.
- I went to the working drawing campus and met with Eric, Travis, Angel and we discussed RFI 729 on the phone with Rocky. Rocky will revise his comments and red-lines to include CT's comments.

Tuesday, June 26, 2007

- Mostly clear and warm.
- I prepared for MEP RFI meeting and met with the ct MEP staff to go over the old agenda, as Chris did not send out the new one in time.
- I attended the MEP RFI meeting. Notes and agenda are in my files.
- I went through emails.

REC'D *07 JUN-29 #001556

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 6-30-07

- Eric introduced Flavian who will work with Chris B to identify conflicts by overlaying cad plans from MEP and Structure plans. Flavian (PB) will replace Ken King quit PB last week.
- I sent an email to Hulsebus regarding the different elevations of the Navigation lights on the underside of the E/B and W/B girders. There has been some discussion in the MEP meeting that the Coast Guard may not approve the un-even lights. Hulsebus will inquire with the Coast Guard, as he has been the point of contact.
- Parviz called and the Lux design binders are available to borrow. Alex and Martin will pick them up.

Wednesday, June 20, 2007

- Mostly clear and hot.
- I worked on emails and diaries.
- I went over Scheduling Meeting Agenda with Larry and he made the changes.
- I met with the in-house scheduling staff to review the issues prior to our meeting with ABF. We went over the agenda items.
- I attended the Scheduling meeting. The notes and agenda are in my notes. We also went over the March Update Narrative. I stated that we would be taking the cumulate deduction until the updates are contemporaneous.

Thursday, June 21, 2007

- I met with the CT MEP team and Max to discuss his concerns regarding informal direction and conversations with the Contractor. I explained that there is no problem with discussing issues with the Contractor. Problem solving at that level is what is supposed to happen at the Working Drawing Campus.
- I had multiple discussions with the MEP team, Structures folks and PB regarding the CCO drawings. It is decided to have the CCO sheet show only the change associated with the change. If there are other RFI changes on that sheet, they are not to be shown. All of the rfi changes will be shown on the yellow sheets.
- I met with the MEP team to discuss several RFI's including 729, 726, and 763.

Friday, June 29, 2007

- Mostly clear and warm.
- I sorted emails.
- I attended a meeting to discuss the Elevator Submittal requirements. More notes are in my file.
- I discussed the potential rotational employee that we need to get because of his scheduling experience, etc.
- I met with April and discussed the letter for the pump submittal response.
- I printed, sorted and filed various documents.
- I tried to clear my desk.
- I worked on emails, diaries and filing.
- I reviewed the WSWD for Gary's signature.

Saturday, June 30, 2007

- No work planned

Sunday, July 1, 2007

- No work planned.


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER