

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 7/01/07 through 7/07/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 16%
Completed – 19%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Contractor continues working on the Monthly CPM Update (April 2007 to June 2007).
- Requests for Information (RFI): 935 received – 920 (98%) responded to.
- Working Drawing Submittals: 249 received – 196 (79%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are continuing at ZPMC in Shanghai, PRC.
- Continue placing top main beam supports at pier W2.
- Survey work to check elevations, alignments and plumbs of falsework beams and columns at pier W2.
- Fabrication of the barge for the Shear Leg Crane is on going in Oregon at U. S. Barge.
- ZPMC continue working on ABF Tower mock-ups.

ASSISTANT RE'S DAILY REPORTS:

Monday, July 02, 2007

- Clear and warm.
- I attended Gary's MEP Resources Meeting with Marwan and Brady, Tom, James and Travis. We discussed the need to increase the Design staff to keep up with the submittals, 3-D drawings (4 main areas including west conform, tower/deck interface, east tie-in, and fill-in areas), PB submittal stamp revision, and cable mounted roadway lighting. Additional notes are in my files.
- Discusses several RFI's and Submittals with Angel, Martin, and Grady.
- I discussed MEP issues with Eric. We decided that we should have an MEP meeting tomorrow, even though ABF will not be attending due to travel and the holiday.
- I worked on clearing my desk, printing, filing, sorting, etc.

Tuesday, June 03, 2007

- Clear and hot.
- I prepared for MEP RFI meeting and met with the ct MEP staff to go over the agenda that Angel wrote. Notes and agenda are in my files.
- I went through emails.
- I discussed the yellow sheet and CCO sheet process with Scott and Eric.
- I worked on straightening my office. I went through boxes that have been sitting since my move to this office.

Wednesday, July 4, 2007

- Fourth of July Holiday. No worked planned.

REC'D *07 JUL-09 #001576

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 7-07-07

Thursday, July 5, 2007

- Clear and hot.
- I met with the CT MEP team and Max to discuss the response to the foghorn submittal which Max sent to us as "Revise and resubmit" due to forthcoming changes. I asked him to revise his response to "Approve as noted" with notes for the forthcoming change.
- I discussed Monday's MEP managers meeting with Gary. We also discussed several open issues.
- I went through and sorted binders for scheduling issues and MEP RFI's, Agendas, and Submittals.

Friday, July 6, 2007

- Mostly clear cooler.
- I discussed RFI 675 regarding the W2 with Eric and Angel. Eric emailed a question regarding some protective mesh, which I reviewed and sent recommendation to Travis for comment.
- I discussed the WBS status with Roberto and Martin.
- I phoned Dan Weingartin to discuss the Rhodia drain pipe issue from the Marina Vista job. I suggested to demonstrate to the Water Board that we are cooperative.
- I met with the MEP team and later with Howe to discuss the paint and Galv requirements and intentions of the contract for the platforms.
- I printed, sorted and filed various documents.
- I tried to clear my desk.
- I worked on emails, diaries and filing.

Saturday, July 7, 2007

- No work planned

Sunday, July 8, 2007

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER