

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 7/15/07 through 7/21/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 17%
Completed – 19%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department is reviewing the CPM Update Schedule submitted by the Contractor thru 5/20/07.
- The Contractor plans to submit a contemporaneous CPM Update by late August 2007.
- Requests for Information (RFI): 949 received – 936 (99%) responded to.
- Working Drawing Submittals: 260 received – 210 (81%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are continuing at ZPMC in Shanghai, PRC.
- Contractor to build box for mock-up trial batch of Self-Consolidating Concrete with reinforcement.
- Contractor to start setting stringers at pier W2.
- Fabrication of the barge for the Shear Leg Crane is on going in Oregon at U. S. Barge and expected to be completed by April 2008. Delivery of the barge and shear leg crane is scheduled for February 2009.
- ZPMC is currently working on ABF Tower mock-ups and anticipates starting the Department Tower mock-ups by September 2007.

ASSISTANT RE'S DAILY REPORTS:

Monday, July 16, 2007 Through Friday, July 20, 2007

- Vacation

Saturday, July 21, 2007

- No work planned

Sunday, July 22, 2007

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER