

Job Stamp
04-0120F4
SFOBB SAS

Report No. 145
Date 5/07/07
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge													Name	Contractor

Weather: Cloudy/ windy/Rainy - Hi 90F Lo 65F.

Description of Operation:
 Visited site in the afternoon.
 Work continues to get ready to erect Falsework over falsework foundation for W2 Cross Beam.
 The installation of Baseplate postponed for tomorrow the May 8, 2007.
 Contractor is installing chain link fence to secure the area.
 Measured the Oxygen for the W2E at foundation level and it was 20.9%
 See Ken Lee's diary for Labor and Equipment

Inspector:
 Lalit Mathur, P.E. *Lalit Mathur* Trans Engineer (D)

SK