

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 160  
Date 5/22/2007  
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| EQUIPMENT AND/OR LABOR: |         |                                         | HOURS - ITEM NO.          |  |  |  |  |  |  |  |  |  | REMARKS |   |              |                |              |
|-------------------------|---------|-----------------------------------------|---------------------------|--|--|--|--|--|--|--|--|--|---------|---|--------------|----------------|--------------|
| Equip. #                | NO. MEN | DESCRIPTION (Of Equipment or Labor)     | #88 Str. Concrete, Bridge |  |  |  |  |  |  |  |  |  |         |   | IDLE OR DOWN | Name           | Contractor   |
|                         | 1       | Foreman                                 | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Terry Crunk    | ABF          |
|                         | 1       | Pile Driver Lead                        | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Leo Vega       | ABF          |
|                         | 1       | Pile Driver                             | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Tony Criethon  | ABF          |
|                         | 1       | Pile Driver                             | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | George Mcneil  | ABF          |
|                         | 1       | Pile Driver                             | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Richard Yambao | ABF          |
|                         | 1       | Pile Driver                             | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | David Sylba    | ABF          |
|                         | 1       | Pile Driver                             | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Luke Paulk     | ABF          |
|                         | 1       | Laborer                                 | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Jose Molina    | ABF          |
|                         | 1       | Laborer                                 | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Rickie Campos  | ABF          |
|                         | 1       | Pile Driver                             | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Jose Carbonal  | ABF          |
|                         | 1       | Operator                                | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Dale Thomas    | ABF          |
|                         | 1       | Operator                                | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | Dick Dillion   | ABF          |
| 188137                  | 1       | Liebherr LR1280 Crane                   | 8                         |  |  |  |  |  |  |  |  |  |         |   |              | 300T           | ABF (Bragg)  |
|                         | 1       | Man Lift Hertz Rental S-125             | 8                         |  |  |  |  |  |  |  |  |  |         |   |              |                | Hertz Rental |
|                         | 1       | Man Lift Hertz Rental Z-135             | 8                         |  |  |  |  |  |  |  |  |  |         |   |              |                | Hertz Rental |
|                         | 1       | Liwcom Elec Vantage 500 Welding Machine |                           |  |  |  |  |  |  |  |  |  |         | 8 |              |                | ABF          |
|                         | 1       | Vantage 500 Air Compressor              | 8                         |  |  |  |  |  |  |  |  |  |         |   |              |                | ABF          |
|                         | 1       | Generator Hertz Rental 549-91-5025      | 8                         |  |  |  |  |  |  |  |  |  |         |   |              |                | ABF          |
|                         | 1       | Forklift Hertz Rental 544D-10           | 2                         |  |  |  |  |  |  |  |  |  |         | 6 |              |                | ABF          |
|                         | 1       | Generator MQ Power 549-20-4007          | 8                         |  |  |  |  |  |  |  |  |  |         |   |              |                | ABF          |
|                         | 1       | Welding Machine                         | 8                         |  |  |  |  |  |  |  |  |  |         | 8 |              |                | ABF          |

Weather: Nice - Hi 75F Lo 55F.

**Description of Operation:**

W2 crossbeam falsework foundation.  
ABF installed the 2 support beams and 4 corner columns in the W2 North Pier Pit.  
Onsite Refueling Tank for diesel supply 9 AM to 10:30 AM  
Material Delivery Truck from Albany Steel 10 AM to 10:45 AM.

Director: X K Mathur Trans Engineer (D)

OK