

Job Stamp
04-0120F4
SFOBB SAS

Report No. 204
Date 07/05/2007
Shift Hours Start 0600 Stop 1430

OK

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge											IDLE OR DOWN	Name	Contractor
	1	Foreman	8												Terry Cronk	ABF
	1	Pile Driver Lead	8												Leo Vega	ABF
	1	Pile Driver	8												Tony Crieghton	ABF
	1	Pile Driver	8												George Mcneil	ABF
	1	Pile Driver	8												Richard Yambao	ABF
	1	Pile Driver	8												David Selba	ABF
	1	Pile Driver	8												Luke Paulk	ABF
	1	Laborer	8												Jose Molina	ABF
	1	Laborer	8												Rickie Campos	ABF I
	1	Operator	8												Dale Thomas	ABF
	1	Operator	8												Dick Dillion	ABF
	1	Pile Driver	8												Dave Ross	ABF
	1	Pile Driver	8												Paul Ekstrom	ABF
188137	1	Liebherr LR1280 Crane	8												300T	ABF (Bragg)
	1	Man Lift Hertz Rental S-125	4										4			Hertz Rental
	1	Man Lift Hertz Rental Z-135	4										4			Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8													ABF
	1	Vantage 500 Air Compressor	4										4			ABF
	1	Generator Hertz Rental 549-91-5025	4										4			ABF
	1	Forklift Hertz Rental 544D-10	8													ABF
	1	Generator MQ Power 549-20-4007	8													ABF
	1	Welding Machine	4										4			ABF
	1	Pickup	8													ABF
	1	400 Gallon Water Tank on wheels	8													Hertz Rental

Weather: Sunny/ windy afternoon - Hi 70F Lo 60F.

Description of Operation:

Continue W2 Falsework erection.

Moved crane tracks and the crane slightly Northward closer the North Pier.

erected the 2-W36x160 welded Stringer Beam (with a post at C/L for support on the middle beam) supported on the 3 main beams, to the immediate north of the North Pier.

ABF erected the 2-W36x160 Stringer Beams pair connected together with X-bracings & tie rods (and with a posts at C/L for support on the middle beam) supported on the 3 main beams, at the extreme north of the North Pier.


ABF watered the area for dust control.

ABF performed miscellaneous works including relocating beams, moving tracks, equipment etc.

ABF started working on Form work for Mockup. Set up the supporting 4x6s with transit.

Inspector:

Lalit Mathur



Trans Engineer (D)