

Job Stamp
04-0120F4
SFOBB SAS

Report No. 226
Date 07/27/2007
Shift Hours Start 0600 Stop 1430

CK

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge								Name	Contractor
	1	Foreman	8							Terry Cronk	ABF	
	1	Pile Driver Lead	8							Leo Vega	ABF	
	1	Pile Driver	8							Tony Crieghton	ABF	
	1	Pile Driver	8							George Mcneil	ABF	
	1	Pile Driver	8							Richard Yambao	ABF	
	1	Pile Driver	8							David Selba	ABF	
	1	Pile Driver	8							Luke Paulk	ABF	
	1	Laborer	8							Jose Molina	ABF	
	1	Laborer	8							Rickie Campos	ABF	
	1	Operator	8							Dale Thomas	ABF	
	1	Operator	8							Dick Dillion	ABF	
	1	Pile Driver	8							Dave Ross	ABF	
	1	Pile Driver	8							Paul Ekstrom	ABF	
	1	Superintendent	4							Joseph Devito	ABF/Patent Construction Co, stair tower	
	1	Foreman	8							Gehu E Gonzales	ABF/Patent Construction Co, stair tower	
	1	Carpenter	8							Donam Chavez	ABF/Patent Construction Co, stair tower	
	1	Carpenter	8							Martin Sandovol	ABF/Patent Construction Co, stair tower	
188137	1	Liebherr LR1280 Crane	8							280T	ABF (Bragg)	
	1	Liebnerr LR1300 Crane (new)							8	330 T New crane	ABF, not certified	
	1	Man Lift Hertz Rental S-125	8								Hertz Rental	
	1	Man Lift Hertz Rental Z-135	8								Hertz	
	1	Lincoln Elec Vantage 500 Welding Machine	4						4		ABF	
	1	Vantage 500 Air Compressor	8								ABF	
	1	Generator Hertz Rental 549-91-5025	8								ABF	

