

Job Stamp
04-0120F4
SFOBB SAS

Report No. 229
Date 07/30/2007
Shift Hours Start 0600 Stop 1430

OK

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge							IDLE OR DOWN	Name	Contractor
	1	Foreman	8								Terry Cronk	ABF
	1	Pile Driver Lead								8	Leo Vega	ABF, off
	1	Pile Driver	8								Tony Crieghton	ABF
	1	Pile Driver	8								George Mcneil	ABF
	1	Pile Driver								8	Richard Yambao	ABF, school
	1	Pile Driver								8	David Selba	ABF, off
	1	Pile Driver								8	Luke Paulk	ABF, off
	1	Laborer	8								Jose Molina	ABF
	1	Laborer	8								Rickie Campos	ABF
	1	Operator	8								Dale Thomas	ABF
	1	Operator	8								Dick Dillion	ABF
	1	Pile Driver	8								Dave Ross	ABF
	1	Pile Driver	8								Paul Ekstrom	ABF
166137	1	Liebherr LR1280 Crane	8								280T	ABF (Bragg)
	1	Liebnerr LR1300 Crane (new)								8	330 T New crane	ABF, not certified
	1	Man Lift Hertz Rental S-125	8									Hertz Rental
	1	Man Lift Hertz Rental Z-135	4							4		Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8									ABF
	1	Vantage 500 Air Compressor	8									ABF
	1	Generator Hertz Rental 549-91-5025	8									ABF
	1	Forklift Hertz Rental 544D-10	4							4		ABF
	1	Generator MQ Power 549-20-4007	8									ABF
	1	Welding Machine								8		ABF
	1	Pickup	2							6		ABF

Weather: Clear morning, sunny PM, slightly windy - Hi 63F Lo 53F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier. The deck extended from Line 30 to Line 36 on the west side.

ABF securing the Stair Tower, working on lock and door.

ABF continues working on the Formwork for the Mockup.

ABF continues welding of the stringer beams to Cap Beams.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF surveyor is to set up a control point on top of the concrete pier of the existing bridge. A Lane closure used to access the pier.

ABF received 1 truck load of steel beams/columns for form work.

ABF provided flagging for 2 hours.

Inspector:
Lalit Mathur  Trans Engineer (D)