

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 234  
Date 08/04/2007  
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Pile Driver Lead	8										Leo Vega	ABF
	1	Operator	8										Dale Thomas	ABF
	1	Operator	8										Dick Dillion	ABF
188137	1	Liebherr LR1280 Crane									8		280T	ABF (Bragg)
	1	Liebherr LR1300 Crane (new)									8		330 T New crane	ABF, certified
	1	Man Lift Hertz Rental S-125									8			Hertz Rental
	1	Man Lift Hertz Rental Z-135									8			Hertz
	1	Lincoln Elec Vantage 500 Welding Machine									8			ABF
	1	Vantage 500 Air Compressor									8			ABF
	1	Generator Hertz Rental 549-91-5025									8			ABF
	1	Forklift Hertz Rental 544D-10									8			ABF
	1	Generator MQ Power 549-20-4007									8			ABF
	1	Welding Machine									8			ABF
	1	Pickup									8			ABF
	1	Grader, John Deer 650 HP	8										New Grader	ABF/Hertz Rental


Weather: Sunny morning, sunny PM, slightly windy - Hi 69F Lo 56F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF performed grading to move the crane. The new crane is presently located at 79 ft from the C/L of the W2 Pier. ABF moved the crane to 100 ft from the C/L to get better access for the long boom.

ABF watered the area for dust control. Used water from the Fire Hydrant.

Inspector: Lalit Mathur  Trans Engineer (D)