

Job Stamp
04-0120F4
SFOBB SAS

Report No. 243
Date 08/13/2007
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge							IDLE OR DOWN	Name	Contractor
1	1	Foreman	8								Terry Cronk	ABF
2	1	Pile Driver Lead	8								Leo Vega	ABF
3	1	Pile Driver	8								Tony Crieghton	ABF
4	1	Pile Driver	8								George Mcneil	ABF
5	1	Pile Driver	8								Richard Yambao	ABF
	1	Pile Driver	8								Luke Paulk	ABF
	1	Laborer	8								Jose Molina	ABF
8	1	Laborer	8								Rickie Campos	ABF
9	1	Operator	8								Dale Thomas	ABF
10	1	Operator	8								Dick Dillion	ABF
11	1	Pile Driver	8								Dave Ross	ABF
12	1	Pile Driver	8								Paul Ekstrom	ABF
13	1	Pile Driver	8								Roney Thompson	ABF
14	1	Welder	8								Dennis Beach	ABF
15	1	Pile Driver J/M	2							6	Audre Hudson	ABF new emp
16	1	Operator Apprentice	2							6	Douglas Greene	ABF new emp
	1	Liebner LR1300 Crane (new)	8								330 T	ABF
	1	Man Lift Hertz Rental S-125								8		Hertz Rental
	1	Man Lift Hertz Rental Z-135								8		Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8									ABF
	1	Vantage 500 Air Compressor	8									ABF
	1	Generator Hertz Rental 549-91-5025	8									ABF
	1	Forklift Hertz Rental 544D-10	4							4		ABF
	1	Generator MQ Power 549-20-4007	8									ABF
	1	Welding Machine	4							4		ABF
	1	Pickup	4							4		ABF
	1	Back Hoe 310G	4							4		ABF/Hertz Rental
	1	Soil compactor								8	Never used yet	ABF Rental

Weather: Clear, sunny, - Hi 68F Lo 57F.

Description of Operation:

tinue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier and extending northward.

ABF welding formwork tower pieces together.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF received a truck load of equipment hoisting baskets (6 each of 8 T capacity) and miscellaneous material.

ABF poured the Elevator Foundation with Lean Concrete early motning. ABF received 3 truck loads of 7.26 M³ each of lean concrete. Terry, Paul and George worked on it for 4 hours. Richard provided help with the grader to shift the excavated dirt around to give access to the concret truck to the foundation.

ABF provided flagging for 4 hrs in the morning. Provided additional Flagging till 1:30 PM awaiting for a form work material Truck from Bakersfield. It was informed later that the truck has been cancelled because of problems.

It was observed that the concrete poured on Friday 8/10/07 for Mass Concrete Test Pour Foundation has large wide cracks running across the foundation. These are due to lack of proper curing and none temperature reinforcement.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep