

OK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 131
Date 4/23/2007
Shift Hours Start 0700 Stop 1530
Mon.

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Foreman	8									Terry Crunk	ABF
	1	Pile Driver	8									David Sylba	ABF
	1	Pile Driver	8									Leo Vega	
	1	Pile Driver	8									Tony Creighton	ABF
	1	Laborer	8									Jose Molina	ABF
	1	Laborer	8									R. Carroen	ABF
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Generator MQ Power 549-20-4007	8										ABF
	1	F150 Pickup Truck	8										ABF
188137	1	Liebherr LR1280 Crane								8		300t Crane	ABF

Weather: Sunny - Hi 70F Lo 45F.

Description of Operation:

W2 crossbeam falsework foundation. ABF did some minor work around the jobsite. ABF planned on grouting the pads under the base plates at noon, but cancelled at the last minutes. ABF said it would bring in new cement for the grouting operation. The previous grout they had,

Intermittent Inspection.

Inspector: Ken Lee  Trans Engineer (D)