

Job Stamp

04-0120F4
SFOBB SAS

Report No.

134

Date

4/26/2007

Thurs.

Shift Hours

Start

0700

Stop

1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Pile Foreman	8									Terry Crunk	ABF
	1	Pile Driver	8									David Sylba	ABF
	1	Laborer	8									Jose Molina	ABF
	1	Laborer	8									R. Carroen	ABF
	1	Operator	8									Dale Thomas	Bragg
	1	Operator	8									Bill Alger	Bragg
	1	Operator	8									Dick Dillion	Bragg
	1	Generator Hertz Rental 549-91-5025								8			ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Generator MQ Power 549-20-4007								8			ABF
	1	Gout Mixer (united rental)	8										ABF
188137	1	Liebherr LR1280 Crane	8									Bragg Crane Service	ABF

Weather: Sunny - Hi 75F Lo 50F.

Description of Operation:

W2 crossbeam falsework foundation.

ABF set crane pads between the FW footings.

ABF cleaned the grout from the base plates.

ABG pile butt was building a landing for the ladder.

I brought the ladder issue to Dan Ambuhl, CT Safety Officer. I pointed out what was discussed at the schedule meeting, that the existing ladders do not meet the Cal-OHSA standard as it requires landing every 30'. Dan thought, however, that the completed products do not have to meet the Cal-OHSA standard and need no action.

I talked to Steve Marko about the water being shut off. He said he needed water source for SWPPP, concrete cure and etc. I also talked to Mahantesh Anigol of CT. He said it should have been abandoned per plan, but it is being repaired right now and would be back on tomorrow. He added, however, he does not know how long it would remain on.

Intermittent Inspection.

Inspector:

Ken Lee  Trans Engineer (D)