

OK

Job Stamp
04-0120F4
SFOBB SAS

Report No. 135
Date 4/27/2007
Shift Hours Start 0700 Stop 1530 *Fri.*

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
				Name	Contractor									
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
	1	Pile Foreman	8										Terry Crunk	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										R. Carroen	ABF
	1	Operator	8										Dale Thomas	Bragg
	1	Operator	8										Dick Dillion	Bragg
	1	Generator Hertz Rental 549-91-5025									8			ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007									8			ABF
188137	1	Liebherr LR1280 Crane	8										Bragg Crane Service	ABF

Weather: Sunny - Hi 75F Lo 50F.

Description of Operation:

W2 crossbeam falsework foundation.
 ABF installed landing on top of the south column.
 ABF brought in trailers for unloading FW material on Monday. ABF brought in more crane pads.
 ABF's laborers performed flagging while trailer and additional crane pads were coming in.
 ABF getting ready and prepping for the barge on Monday.
 I attended the inter-project coordination meeting.

Intermittent Inspection.

Inspector: *Ken Lee* Trans Engineer (D)