

JK

Job Stamp
04-0120F4
SFOBB SAS

Report No. 140
Date 5/2/2007
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge												IDLE OR DOWN	Name	Contractor
	1	Foreman	8													Terry Crunk	ABF
	1	Pile Driver	8													Luke Paulk	ABF
	1	Pile Driver	8													David Sylba	
	1	Pile Driver	8													Leo Vega	ABF
	1	Pile Driver App.	8													Richard Yambao	ABF
	1	Laborer	8													Jose Molina	ABF
	1	Laborer	8													R. Carroen	ABF
	1	Operator	8													Dale Thomas	ABF (Bragg)
	1	Operator	8													Dick Dillion	ABF (Bragg)
188137	1	Liebherr LR1280 Crane	8													300T	ABF (Bragg)
	1	Operator	8													Mario Silva	ABF (Bragg)
	1	Generator Hertz Rental 549-91-5025												8			ABF
	1	Forklift Hertz Rental 544D-10	8														ABF
	1	Generator MQ Power 549-20-4007												8			ABF
	1	F150 Pickup Truck	8														ABF
	1	Barge	8														
	1	Tugboat	8														
	1	Truck w/trailer (16 wheel)	8														

Weather: Cloudy/ windy - Hi 65F Lo 45F.

Description of Operation:
W2 crossbeam falsework foundation.
ABF continued bringing in a barge the FW material from XKT in Mare Island.
ABF stripped the deadman formwork and relocated deadmans.
ABF's laborers continued to do flagging. (8 hrs)

Inspector:  Ken Lee
Trans Engineer (D)