

Job Stamp
04-0120F4
SFOBB SAS

Report No. 141
Date 5/3/2007
Shift Hours Start 0700 Stop 1530

PK

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.


EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Foreman	8										Terry Crunk	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Pile Driver	8										David Sylba	ABF
	1	Pile Driver	8										Leo Vega	ABF
	1	Pile Driver App.	8										Richard Yambao	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										R. Carroen	ABF
	1	Operator	8										Dale Thomas	ABF (Bragg)
	1	Operator	8										Dick Dillion	ABF (Bragg)
188137	1	Liebherr LR1280 Crane	8										300T	ABF (Bragg)
	1	Operator	8										Mario Silva	ABF (Bragg)
	1	Generator Hertz Rental 549-91-5025									8			ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007									8			ABF
	1	F150 Pickup Truck	8											ABF
	1	Barge	8											
	1	Tugboat	8											
	1	Truck w/trailer (16 wheel)	8											

Weather: Sunny in AM/ Cloudy in PM - Hi 65F Lo 45F.

Description of Operation:

W2 crossbeam falsework foundation.
ABF continued bringing in a barge the FW material from XKT in Mare Island.
ABF's laborers continued to do flagging. (8 hrs)

I attended 4 hour safety stand down in AM

Inspector: Ken Lee  Trans Engineer (D)