

Job Stamp
04-0120F4
SFOBB SAS

Report No. 142
Date 5/4/2007
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Foreman	8									Terry Crunk	ABF
	1	Pile Driver	8									Luke Paulk	ABF
	1	Pile Driver	8									David Sylba	ABF
	1	Pile Driver App.	8									Richard Yambao	ABF
	1	Laborer	8									Jose Molina	ABF
	1	Laborer	8									R. Carroen	ABF
	1	Operator	8									Dale Thomas	ABF (Bragg)
	1	Operator	8									Dick Dillion	ABF (Bragg)
188137	1	Liebherr LR1280 Crane	8									300T	ABF (Bragg)
	1	Generator Hertz Rental 549-91-5025								8			ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Generator MQ Power 549-20-4007								8			ABF
	1	F150 Pickup Truck	8										ABF
	1	trailer (16 wheel)								8			

Weather: Rain in AM/ Cloudy, Sunny in PM - Hi 65F Lo 45F.

Description of Operation:

W2 crossbeam falsework foundation.

ABF continued to work on the platform on the top of ladder. Crunk said they would not use it until ABF's safety officer took a look at it.

ABF welding lifting ear on the baseplates.

I checked the FW material with Lalit, another CT inspector.

Inspector: Ken Lee  Trans Engineer (D)