

Job Stamp

04-0120F4
SFOBB SAS

Report No. 145

Date 5/7/2007

Shift Hours Start 0700 Stop 1530

gk

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge												IDLE OR DOWN	Name	Contractor
	1	Foreman	8													Terry Crunk	ABF
	1	Pile Driver	8													Luke Paulk	ABF
	1	Pile Driver	8													David Sylba	ABF
	1	Pile Driver App.	8													Richard Yambao	ABF
	1	Laborer	8													Jose Molina	ABF
	1	Laborer	8													R. Carroen	ABF
	1	Operator	8													Dale Thomas	ABF (Bragg)
	1	Operator	8													Dick Dillion	ABF (Bragg)
188137	1	Liebherr LR1280 Crane	8													300T	ABF (Bragg)
	1	Generator Hertz Rental 549-91-5025												8			ABF
	1	Forklift Hertz Rental 544D-10	8														ABF
	1	Generator MQ Power 549-20-4007												8			ABF
	1	F150 Pickup Truck	8														ABF
	1	trailer (16 wheel)												8			

Weather: Rain in AM/ Cloudy, Sunny in PM - Hi 65F Lo 45F.

Description of Operation:

W2 crossbeam falsework foundation.

ABF continued to work on the platform on the top of ladder. Crunk said they would not use it until ABF's safety officer took a look at it.

ABF welding lifting ear on the baseplates.

I checked the FW material with Lalit, another CT inspector.

Inspector:
Ken Lee



Trans Engineer (D)