

Job Stamp
04-0120F4
SFOBB SAS

Report No. 218
Date 7/19/2007
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

| HOURS - ITEM NO. | | | | | | | | | | | | |
|-------------------------|---------|-------------------------------------|---------------------------|--|--|--|--|--|---|--------------|---------------------|---|
| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | | | | | | | IDLE OR DOWN | REMARKS | |
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | Name | Contractor |
| | 1 | Foreman | 8 | | | | | | | | Terry Cronk | ABF |
| | 1 | Pile Driver Lead | 8 | | | | | | | | Leo Vega | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | Tony Crieghton | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | George Mcneil | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | Richard Yambao | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | David Selba | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | Luke Paulk | ABF |
| | 1 | Laborer | 8 | | | | | | | | Jose Molina | ABF |
| | 1 | Laborer | 8 | | | | | | | | Rickie Campos | ABF |
| | 1 | Operator | 8 | | | | | | | | Dale Thomas | ABF |
| | 1 | Operator | 8 | | | | | | | | Dick Dillion | ABF |
| 188137 | 1 | Pile Driver | 8 | | | | | | | | Dave Ross | ABF |
| | 1 | Pile Driver | 8 | | | | | | | | Paul Ekstrom | ABF |
| | 1 | Crane Superintendent | 4 | | | | | | | | Bill Alger | ABF/Bragg for crane erection |
| | 1 | Operator | 4 | | | | | | | | Randy Fall | ABF/Bragg for crane erection |
| | 1 | Operator | 4 | | | | | | | | Jake Burns | ABF/Bragg for crane erection |
| | 1 | Mechanic | 4 | | | | | | 4 | | Virgil Prince | Coast Line Equipment crane erection |
| | 1 | Mechanic | 4 | | | | | | 4 | | Rick McMasters | Coast Line Equipment for crane erection |
| | 1 | Mechanic | 4 | | | | | | 4 | | Frank Mkrdijian | Coast Line Equipment for crane erection |
| | 1 | Representative | 4 | | | | | | | | Strasser Patrick | Liebherr Crane from Austria |
| | 1 | Representative | 4 | | | | | | | | Rudy Flore | Liebherr Crane |
| | 1 | Liebherr LR1280 Crane | 8 | | | | | | | | 280T | ABF (Bragg) |
| | 1 | Lienherr LR 1300 Crane | | | | | | | 8 | | 330 T not certified | ABF erected today only |
| | 1 | Man Lift Hertz Rental S-125 | 8 | | | | | | | | | Hertz Rental |
| | 1 | Man Lift Hertz Rental Z-135 | 8 | | | | | | | | | Hertz |

Weather: Sunny - Hi 70F Lo 50F.


Description of Operation:

W2 crossbeam falsework.

ABF continue working on falsework. ABF has installed two more stringers today. It appears ABF is about at 30% of stringers installation. Production has slowed significantly due to working only from man basket and building of new crain. Please see Lalit's dairy for deatial of manpower and equipment. Inspection intermitent.

Inspector:

Philip Latasa



Trans Engineer (D)