

GK

Job Stamp
04-0120F4
SFOBB SAS

Report No. 237
Date 08/07/2007
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead								8		Leo Vega	ABF Welding class
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver								8		David Selba	ABF, Absent
7	1	Pile Driver	8									Luke Paulk	ABF
8	1	Laborer	8									Jose Molina	ABF
9	1	Laborer	8									Rickie Campos	ABF
10	1	Operator	8									Dale Thomas	ABF
11	1	Operator	8									Dick Dillion	ABF
12	1	Pile Driver								8		Dave Ross	ABF Welding class
13	1	Pile Driver	8									Paul Ekstrom	ABF
14	1	Pile Driver	8									Roney Thompson	ABF new
15	1	Welder	8									Dennis Beach	ABF new
188137	1	Liebherr LR1280 Crane								8		280T	ABF (Bragg)
	1	Liebherr LR1300 Crane (new)	8									330 T New crane	ABF, certified
	1	Man Lift Hertz Rental S-125								8			Hertz Rental
	1	Man Lift Hertz Rental Z-135								8			Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8										ABF
	1	Vantage 500 Air Compressor	8										ABF
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	Forklift Hertz Rental 544D-10	4							4			ABF
	1	Generator MQ Power 549-20-4007	8										ABF
	1	Welding Machine								8			ABF
	1	Pickup	2							6			ABF
	1	Back Hoe 310G	8									New Back Hoe	ABF/Hertz Rental

Weather: Partially cloudy, cold morning, sunny PM, slightly windy - Hi 67F Lo 53F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier from Line 30 to Line 36.

ABF is assembling and erecting pairs of W36 x 160 Stringers. Added stringers from Line 15 to Line 20.

ABF welding Stringers to top of Cap Beams.

ABF returned the grader and received a new Back Hoe from Hertz Rental.


ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF finished Formwork for Mockup with all walls braced.

ABF using Back Hoe to dig the foundation for Elevator.

Inspector:

Lalit Mathur



Trans Engineer (D)