

GK

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
Form HC-10A (Rev. 6/80)

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 274  
Date 09/13/2007  
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer									8		Jose Molina	ABF office
8	1	Laborer									8		Rickie Campos	ABF office
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder	8										Dennis Beach	ABF
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014	4								4			Hertz Rental
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	MQ Whisper Watt 7000 549-07-5006									8			ABF
	1	MQ Whisper Watt 7000 549-20-4007									8			ABF
	1	Air PAC Machine Generator SDG255									8			ABF
	1	Ingersoll Vantage Air compressor 006-18-4297	4								4			ABF
	1	Ingersoll Vantage Air Compressor 006-18-4293									8			ABF

1	4- Flood light set with Generator 536-40-6805	.5										7.5		Hertz Rental
1	4- Flood light set with Generator 536-40-6841											8		Hertz Rental
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	5										3		ABF
1	Concrete Pump	4												ABF/CONCO

**Weather:** Clear and sunny , Hi 65 F Lo 55 F.

**Description of Operation:**

Continue W2 Falsework and Formwork.

ABF continues to extend the deck.

ABF continues to make PT blockouts of Plywood.

ABF worked on the Mockup piping installation and other miscellaneous work.

Filled up the holding tank with water from the Fire hydrant, approximately 17,500 gallons. ABF was informed of a leaking valve, which was promptly fixed. Robert Wong advised ABF's Terry and Brandt that the tank can not be left uncovered for more than 72 hours for mosquito abatement program. The tank was not covered today.

ABF poured concrete in the Elevator foundation, 7 truck loads of 7.26 M<sup>3</sup> and last 8<sup>th</sup> load of 6.88 M<sup>3</sup>. The last truck was only partly used. Returned approximately 1/2 load. Covered with burlap at the end of the day. Total concrete received was 57.7 M<sup>3</sup> and used was approximately 54 M<sup>3</sup>. There was a leak from the concrete washout tank which was replaced by another.

ISI came to educate ABF on the use of concrete probes for temperature monitoring in the mockup. They displayed as to how to install the probe with built in chip and how to download the data in to the computer. Two such sample probes were installed in the Elevator Foundation during pour.

ISI's Paul Boihun made 7 cylinders from the first truck load of elevator foundation concrete. The slump was measured at 4.25" against a required 3" to 6". The concrete temperature was 76 degree.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF provided flagging for 5 hours.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep