

OK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 279
Date 09/18/2007
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	#8 Furnish Temporary Tower							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver								8		Luke Paulk	ABF off
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Operator	8									Dale Thomas	ABF
10	1	Operator	8									Dick Dillion	ABF
11	1	Pile Driver	8									Dave Ross	ABF
12	1	Pile Driver	8									Paul Ekstrom	ABF
13	1	Pile Driver	8									Roney Thompson	ABF
14	1	Welder	8									Dennis Beach	ABF
15	1	Pile Driver J/M	8									Audre Hudson	ABF
16	1	Operator Apprentice	8									Douglas Greene	ABF
17	1	Foreman/Iron Worker		8								Rick Clayborn	ABF
18	1	Iron Work		8								Dan Gordon	ABF
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	Man Lift S-125	2							6			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	2							6			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014	2							6			Hertz Rental
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	MQ Whisper Watt 7000 549-07-5006	2							6			ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF
	1	Air PAC Machine Generator SDG255								8			ABF
	1	Ingersoll Vantage Air compressor 006-18-4297	4							4			ABF

1	Ingersoll Vantage Air Compressor 006-18-4293										8		ABF
1	4- Flood light set with Generator 536-40-6805	0.5									7.5		Hertz Rental
1	4- Flood light set with Generator 536-40-6841										8		Hertz Rental
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2									6		ABF
1	Fork Lift		8										ABF
1	Generator/Welding Machine 549-20-4044		2								6		ABF Hertz Rental
1	Generator 549-07-5007		2								6		ABF Hertz Rental

Weather: Clear and sunny , Hi 65 F Lo 55 F.

Description of Operation:

(1) Continue W2 Falsework and Formwork.

ABF continues to extend the deck around the North Pier.

ABF finishing the welding of the Cap Beams to columns.

ABF continues to make PT blockouts of Plywood. ABF working to align the blockouts on the panels on the ground.

ABF worked on the Mockup. ABF continues assembled the piping, the Manifold, attached temperature gauges for water (both intake and discharge sides) and connected to the cooling pipes, storage tank and the pumps. ABF is adding foam insulation on the outside in the upper half of the Mockup formwork in the space in between the 4x6s on the short sides. (The bottom half has solid 4x6s with no space.)

ABF dug a trench, about 10-12 ft long for electric power to the Elevator foundation and California Electric Co. installed the conduits in it. (The rest of the conduit to the main power source were installed few weeks ago before the foundation was poured.) Two people from California Electric worked about 1/2 day.

ABF watered the area for dust control. Used water from the Fire Hydrant.

(2) At the Pier 7 Warehouse, ABF is assembling the Temporary Tower 'D' Driving Base Frame Anchor bolts' Assemblies for installation at Pier T1 Piles.

The Assembly work started as of last Monday 9/10/07 and as of now ABF has fabricated 4 assemblies of a total of 8 required. This is performed as shown in Submittal #237.

ABF field welds two strap plates 550x150x13 on top of the pair of C7x9.8 channel base forming the assembly, welds 4 Lifting Lugs 90x76x7 to the strap plates, tack welds the Top Plate (1450 or 1550 x 550 x 13) on top of the C7 channels and lifts this assembly on top of a frame to install the 6 each 75mm dia. Anchor bolts. Four anchor bolts are 4267 mm long and the other two outer ones are 2438 mm long.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep