

OK

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 283  
Date 09/22/2007  
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge										IDLE OR DOWN	Name	Contractor
1	1	Foreman												Terry Cronk	ABF
2	1	Pile Driver Lead												Leo Vega	ABF
3	1	Pile Driver	12											Tony Crieghton	ABF all day
4	1	Pile Driver	12											George Mcneil	ABF Night Shift from 6:30 PM
5	1	Pile Driver												Richard Yambao	ABF
6	1	Pile Driver												Luke Paulk	ABF
7	1	Laborer	12											Jose Molina	ABF all day
8	1	Laborer	12											Rickie Campos	ABF Night shift from 6:30 PM
9	1	Operator	8											Dale Thomas	ABF
10	1	Operator												Dick Dillion	ABF
11	1	Pile Driver												Dave Ross	ABF
12	1	Pile Driver												Paul Ekstrom	ABF
13	1	Pile Driver												Roney Thompson	ABF
14	1	Welder												Dennis Beach	ABF
15	1	Pile Driver J/M												Audre Hudson	ABF
16	1	Operator Apprentice												Douglas Greene	ABF
	1	Liebeherr Crane LR 1300	8											330 T	ABF
	1	Man Lift S-125											8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009											8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014											8		Hertz Rental
	1	MQ Power Generator 220	24												ABF
	1	MQ Whisper Watt 7000 549-07-5006													ABF
	1	MQ Whisper Watt 7000 549-20-4007													ABF
	1	Air PAC Machine Generator SDG255	24										24		ABF
	1	Ingersoll Vantage Air compressor 006-18-4297											4		ABF
	1	Ingersoll Vantage Air Compressor 006-18-4293											8		ABF

