

AK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 296
Date 10/05/2007
Shift Hours Start 0630 Stop 1200

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge											IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	5.5											2.5	Terry Cronk	ABF, Co. BBQ
2	1	Pile Driver Lead/Foreman	5.5											2.5	Leo Vega	ABF for all
3	1	Pile Driver	5.5											2.5	Tony Crieghton	ABF
4	1	Pile Driver	5.5											2.5	George Mcneil	ABF
5	1	Pile Driver	5.5											2.5	Richard Yambao	ABF
6	1	Pile Driver	5.5											2.5	Luke Paulk	ABF
7	1	Laborer	5.5											2.5	Jose Molina	ABF
8	1	Laborer	5.5											2.5	Rickie Campos	ABF
9	1	Operator	5.5											2.5	Dale Thomas	ABF
10	1	Pile Driver	5.5											2.5	Dave Ross	ABF
11	1	Pile Driver	5.5											2.5	Paul Ekstrom	ABF
12	1	Pile Driver	5.5											2.5	Rodney Thompson	ABF
13	1	Pile Driver J/M	5.5											2.5	Audre Hudson	ABF
14	1	Operator Apprentice	5.5											2.5	Douglas Greene	ABF
15	1	Pile Driver/Welder	5.5											2.5	Harry Wheat	ABF
16	1	Laborer	5.5											2.5	Travis Griffith	ABF
17	1	Electrician	5												Craig Schott	California Elec. Co
18	1	Rebar Foreman	2												Brice Mauser	ABF/RPS
	1	Liebeherr Crane LR 1300	5.5											2.5	330 T	ABF
	1	Man Lift S-125												8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	5.5											2.5		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009												8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014														Hertz Rental, taken away last week
	1	MQ Power Generator 220	5.5											2.5		ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	5.5											2.5		ABF deck
	1	MQ Whisper Watt 7000 549-20-4007	5.5											2.5		ABF deck
	1	Ingersoll Rand Air compressor 20-2183												8		ABF central

1	Ingersoll Rand Air Compressor 006-18-4297	5.5								2.5		ABF deck
1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831									8		ABF
1	Genie 541-4000N Flood Lights 536-40-6040									8		ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-7044									8		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	5.5								2.5		ABF
1	JLG Lift E307 AJP 469-30-645, Small Man Lift	3										ABF Hertz Rental, received today
1	Pickup	2								6		ABF

Weather: clear & calm, cold, dark in the morning, Hi 65 F Lo 52 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues to build an access platform, ramp and steps to the Elevator.

ABF is securing the Elevator by building a plywood wall around it alike around the stair tower.

ABF continues to cut tie down pipes. All of 14 of 14 pipes at South Pier and 14 of 14 on North Pier have been cut so far. ABF surveyor is verifying the location and elevations. Some finishing work will need to be completed later.

ABF continues to build blockouts.

ABF continues to work on Panels and supporting columns.

California Electric Co is working on power for the Elevator & main switch.

TY Lin looked at the proposed rebars to be cut, which were marked by ABF/RPS (vertical rebars of the existing cages). The rebars to be cut were found OK. The RPS has identified lesser number of bars to be cut than shown on the ISD drawings. However, ABF/RPS will submit an RFI, numbering each rebar of each cage and identifying which one will be cut for 1st Pour. TY Lin and CT will these these and give approval to proceed. In future, if additional rebars need to be cut, RPS/ABF can identify these on the phone by giving Bar No for a quicker turn around time of approval verbally and formalize.


ABF watered the area for dust control.

ABF received a small Man Lift today from Hertz Rental.

No flagging was provided by ABF.

(The ABF will have shorter workday today because of company BBQ at noon time).

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep