

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 285 to 289	DATE: 9/24 to 9/28/07 M T W T F (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 9/24/07

- Prepared and filed my last week ARE report.
- Worked on preparing the Project monthly cost report (Pochana). Report was prepared and forwarded to Darryl Schram with the note that a \$160 million borrow from our project is still not returned.
- Covered with Darryl Schram and Scott Fabel the work in progress and the monthly cost report.

Tuesday: 9/25/07

- Worked on preparing the documents needed for CCO 42 in order to send for design and maintenance concurrences.
- Covered with Bill Shedd the requirements for HQ Authority to Proceed on CCO 42 since we have Spec changes under the CCO and handed out 2 originals of the Spec changes to acquire the Engineer Stamp from PB.
- Started drafting the Memo to CCO 42, which is needed to get HQ. ATP.

Wednesday: 9/26/07

- Received e-mail from Bill Shedd about Mike Travis revisions to first 15 plan sheets of PB submittal to CCO 42. It is noted that PB submittal to CCO 42 contain 73 plan sheets and is under Mike's review since 9/7/07.
- Discussed with Martin Chandrawinata PB submittal for CCO 31 (Mechanical Modifications). Martin is reviewing the documents since 9/10/07.
- Revised draft CCO 42 and memo for the Electrical changes. This CCO includes Special Provisions changes and need HQ Authority to Proceed before we can issue it to the Contractor.

Thursday: 9/27/07

- Covered with Roberto Borja and Mohinder Chahal the DO. Request for the project CCOs' and Claims report. Forwarded to them a copy of our earlier reply to this request.
- Reviewed with Martin Chandrawinata the MEP-CCO meeting notes and the received PB documents.
- Discussed with Grady Hart and Martin Chandrawinata the MEP CCOs' and required documents.
- Received e-mail from Darryl Schram forwarding "Pochana" e-mail about restoring the \$160 million borrow from our SAS Contract by tomorrow.

Friday: 9/28/07

- Participated in the MEP-CCO meeting at 9:00 am. Covered CCO's 31, 42, 43 and 44 document submittals by PB and other issues or CCRs' that will evolve to change orders.
- At the request of PB at the meeting today, a copy of TYLin submittals of MEP CCOs' was forwarded to PB.
- Covered with Darryl Schram and Scott Fabel what was discussed in the MEP-CCO meeting today.
- Received back from Bill Shedd today the 2 Stamped originals of the Spec-changes under CCO 42.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---