

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: **082 to 087** DATE: **3/5 to 3/10/2007** S M T W T F S (Circle Day)

SHIFT HOUR: START; **07:30** STOP; **16:00** TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 3/5/07 0730 - 1600 = 8 hrs

- AA (2 workers) continued furniture installation inside the warehouse building and the PIO.
- Kamps Propane installed the propane tank and the water heater. I talked to Tom G. of ABF and he agreed to re-locate tomorrow the K-rails inside the warehouse and put them around the tank.
- Received cost quote on providing telecom services for the additional workstations on 2nd floor.
- Followed up with Brian P. via e-mail about the furniture lease terms.
- Walked through with the electrician to identify additional circuits needed for the new space layout.

Tuesday: 3/6/07 0730 - 1600 = 8 hrs

- No furniture installers on site in the morning. I called and found out they would be back late afternoon.
- ABC (2 workers) pulled the fiberoptic on 2nd floor for the additional workstations.
- Discussed with Brian C. regarding the tile repairs on 1st floor. Possible option of using “floating vinyl”. Come back this coming Friday to finish up the baseboards and the stairwell. Later decided and called Brian to notify decision to re-tile. Asked for color sample for approval.
- Received call from Ray of IDS that they would come in tomorrow for the lock installation.
- As promised yesterday, Tom of ABF mapped out and put in 3 K-rails around the tank.
- Met with Karen, Effel & Jazmine over at the PIO to talk about the furniture modifications. Asked Jasmine to e-mail me a laundry list of requested items.
- Kamps Propane (1 worker) continued piping installation for the propane tank in the afternoon.

Wednesday: 3/7/07 0730 - 1600 = 8 hrs

- Furniture installers (2 workers) came in after lunch to continue with the installation.
- One technician from IDS worked on the locks for the building.
- Discussed with Chris of California Electric about the electrical modification work on 2nd floor. Received cost proposal later. Could start work tomorrow.
- Received quote for the final cleanup. Need to revise figures due to deletion on tile work.
- Reviewed and approved one invoice from CMH. Held off another until all work was completed.
- Karen called and mentioned we need to put locks for the outside bathrooms inside the building.
- Brian C. brought in some color samples of VCT for review and approval.

SIGNATURE  TITLE **Consultant Engineer, SAS**
Paul Chui, P.E. REC'D 07TICT-16 #002146
 03/12/07 File Name: ARE Diary - Week Ending 20070309- Chui.doc Page 1 of 3

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 082 to 087	DATE: 3/5 to 3/10/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Thursday: 3/8/07 0730 - 1600 = 8 hrs

- Called the locksmith regarding the locks for the bathrooms outside of the warehouse building. Also requested a non-"duplication prohibited" key per Chris Masters.
- Discussed with Darryl and approved cost proposal from Calif. Electric. One worker started to work on the electrical modification on 2nd floor in the afternoon.
- Karen called and arranged a meeting together with Lynn this afternoon to talk about more workstations on 1st floor. She has designed the layouts for the additional space. Requested to meet with Lyle tomorrow to order furniture.
- Kamps Propane continued with the propane installation. The tank would be filled over this weekend.
- No one showed up again for the furniture installation. Called Lyle of AA and re-iterated to him we need to finish installation by the end of this week.
- Received cost quote for a re-furbished switch inside the warehouse because new one was not available. Discussed this over with Chris Masters and he was o.k. with that.
- Approved color of the VCT in the kitchen and break area. Camozzi would come in tomorrow for the installation and finished work on the stairwell.

Friday: 3/9/07 0730 - 1800 = 10 hrs

- Called to follow up on the order for the parts of the wheelchair lift. Work should start next Friday, 3/16.
- Walked with the cleaner to clarify the work scope. Requested proposal to deep clean the carpets.
- Met with Karen and Lyle in the afternoon to discuss about additional furniture on 1st floor. Karen provided the revised layouts and the ordered quantities. We agreed to handle this as a change order on T & M.
- Camozzi (2 workers) finished the stairwell and started to re-tile break area downstairs. They took more time than planned to remove the existing VCT. They would come in tomorrow to finish work.
- California Electric (2 workers) came in after lunch to work on the electrical modifications on 2nd floor.
- Kamps Propane (2 workers) finished the installation for the propane system. I stayed late to test the HVAC system. Only two furnaces worked; other two needed additional parts to function properly.
- Reviewed and approved invoices from Rainbow Waterproofing & IDS.
- Reviewed the invoice from AA furniture in the afternoon.

SIGNATURE Paul Chui, P.E.	TITLE Consultant Engineer, SAS
-------------------------------------	------------------------------------------

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: **082 to 087** DATE: **3/5 to 3/10/2007** S M T W T F S (Circle Day)

SHIFT HOUR: START; **07:30** STOP; **16:00** TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weekly Statement of Working Days)**

Saturday: 3/10/07 0800 - 1630 = 8 hr.

- Camozzi (2 workers) continued to remove the VCT at the break room downstairs. It took them until 1 p.m. before all the existing tiles were removed. By the end of day, they put in the VCT downstairs. They would be back Monday to finish with the baseboard installation and complete the tile work upstairs.

SIGNATURE **Paul Chui, P.E.** TITLE **Consultant Engineer, SAS**