

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>131 to 137</b>	DATE: <b>4/23 to 4/29/07</b> <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input checked="" type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 4/23/07

- Prepared and filed my last week ARE Report.
- Updated CCO's log and added new column for the ATP date.
- Marvin of CMH with 2 workers installed smoke detectors, fire extinguishers and windows security bars at the Mission Control Campus today. This was done as extra work under CCO 008. Hope we are 100% done there.
- Attended the SAS all staff meeting at 2:00 pm.

Tuesday: 4/24/07

- Received CCO 37 submittal from TYLin, including electronic original drawing files on CD-R's. Copied to X-drive and CCO file. Filed CD-R's in Binder Sheets in each CCO binder.
- Reviewed with Darryl Schram and Scott Fabel the CCO's status prior to our Internal CCO's meeting today.
- Participated in the Internal CCO's meeting at 2:00 PM.
- Reviewed with Darryl Schram, Scott Fabel and James Duxbury the conformity of Supplemental Plan Sheets issued for a CCO and agreed on the form and procedure. TYLin are going to revise all supplemental sheets issued to date (approx. 40) to comply with the procedure.

Wednesday: 4/25/07

- Reviewed with Martin Chandrawinata the CCO's meeting notes of 4/24/07.
- Prepared the monthly cost report (Pochana's) and e-mailed to Darryl Schram for action.
- Received today the approved CCO 35 back from District Office with the input printout. Scanned and filed.
- Reviewed with Roberto Borja the Force Account mark-up issue and change order work.

Thursday: 4/26/07

- Generated the CCO expenditure amount from last estimate of 4/20/07 in order to update the CCO log.
- E-mailed updated CCO's log (contractor version) to ABFJV today.
- Reviewed with Darryl Schram, Scott Fabel and James Duxbury the conformity of Supplemental Plan Sheets.
- Reviewed with Darryl Schram, Martin Chandrawinata, Angel Triunfante and Max Takaki of PB, the conformity of Plan Sheets issuance for a change order. A draft procedure for plan sheet revisions was handed out, explained and discussed. Scott Fabel did not attend the meeting saying he has other things to do.

Friday: 4/27/07

- Revised CCO's log (contractor version), added new column to include the 'Remarks' and show the RFI's covered under each CCO.
- Generated a spreadsheet for approved CCO's over \$1M per Gary Pursell and Pete S. request. Forwarded to Gary.
- Went over CCO submittals from TYLin and started noting the RFI's covered under each CCO on the CCO log.

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b>
--	--------------------------------------

