

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 138 to 142	DATE: 4/30 to 5/4/07	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 4/30/07 0730 - 1600 = 8 hrs

- Called Lyle of AA to discuss our proposal to pay for the extra ordered chairs. He would let me know after talking to his superior. Indicated they would come in tomorrow to finish up the remaining furniture installation.
- Revised schedule update for the Waterfront and the new trailers.
- Chaired the weekly CCO meeting. Karen mentioned PMI was waiting for my authorization to proceed with 3-phase panel. My response was there should be no additional cost from them because they based their design on 3-phase panel because of Title 24 calculations. I said I would contact California Electric to find out the approximate additional cost due to the change.
- Provided a copy of the furniture layout drawing to Chris Master for review.
- Called Chris Hansen of California Electric regarding the cost quote for the new transformer and misc. equipment. He mentioned they were working on getting out of the re-stocking charges for the in-place 300 KVA transformer.

Tuesday: 5/1/07 0730 - 1600 = 8 hrs

- Reviewed changes on the electrical drawings.
- Prepared agenda items for tomorrow meeting.
- Furniture installer came and put in the rest of ordered furniture. Cannot locate the chair to replace the broken handle. Per client request, left the hutch open on the workstation in room 119 because of interference with the monitor.
- Dan Bradfield called and requested to put in additional electric outlet for the concrete cooling tanks on the outside corridor. Work could wait. Planned to meet the electrician tomorrow and gave a cost estimate for the added scope.
- Called Lyle of AA and followed up on our proposal for the extra chairs. No discussion with his superior yet. Also confirmed about the eight virco chairs that should be billed to ABF instead of Caltrans.
- Received e-mail from Don of PMI late in the afternoon that he was still waiting for our response to proceed with the 3-phase A/C units. After talking to him about the cost issue, send out an e-mail to authorize him to proceed.

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 138 to 142	DATE: 4/30 to 5/4/07	S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Wednesday: 5/2/07 0730 - 1600 = 8 hrs


- Investigated the option of using electric vs. propane gas tankless water heater.
- Chaired the weekly meeting with the subs. for the trailer project. Don of PMI brought up the water heater option was holding up the order for the trailers.
- Reviewed the environmental assessment report. Requested FOCON to provide procedure submittals for review prior to starting work.
- Discussed with Don Shoop of PMI the submittal comments for the trailers. He had concerns about the mechanical comments and he felt the engineer was demanding more than called for in contract. Advised him to air his concern to Karen for proper resolution.
- Talked with Chris of California Electric about the new transformer size. Asked him to get written confirmation from PG&E no upsize of the existing meter was necessary. Also discussed about the load requirements for the electric water heater. Would need to upsize the main panel if we choose the electric tankless option. Rough estimated cost of \$5,000 for using electric.

Thursday: 5/3/07 0730 - 1600 = 8 hrs

- Continued to resolve the water heater issue.
- Attended the safety stand down meeting in the morning.
- Reviewed and commented the weekly meeting minutes.
- Received e-mail regarding the roof for the new trailers. Going back to the original spec. EDPM roof.
- Received call from Dan B. that the bathroom on 1st floor of the Waterfront was broken yesterday. Someone was stuck inside. The door stayed shut now. Called Marvin to come out next week to check.
- Discussed with Karen the setback dimensions for the new trailers. Pointed out the move might impact the travel lane. She would call back later to verify the impact.

Friday: 5/4/07 0730 - 1600 = 8 hrs

- Continued to resolve the water heater issue.
- Called McKinley Elevator and followed up with Bill on the status of the state inspection.
- Called Mike of FOCON and alerted him that local agencies needed to be notified prior to starting the mitigation work.
- Worked with Roberto regarding the lease invoices from ABF.
- Called Don Shoop to follow up on the status. Would have more info. next Mon.
- Worked on the weekly update and agenda for Mon. meeting.

SIGNATURE 	TITLE
Paul Chui, P.E.	Consultant Engineer, SAS