

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 138 to 144	DATE: 4/30 to 5/6/07 <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 4/30/07

- Prepared and filed my last week ARE Report.
- Revised CCO's log (contractor version), added new column to include "Time Extension".
- Continued updating CCO log with corresponding RFI's under each CCO.

Tuesday: 5/1/07

- Received ABF-signed CCO 4 (DRB) from Gary Pursell early morning. The CCO was hand-carried by Gary and asked me to carry it to Pete Siegenthaler and get the approval. Today is the DRB kick-off meeting starting at 8:00am. The DRB CCO needed to be signed and approved before the start of the meeting.
- Sent one approved original of CCO 4 back to ABF through PMIV for their file.
- Updated CCO 4 memo in CADb to comply with HQ comments. Memo is ready for Gary's signature.
- Continued updating CCO log with corresponding RFI's and RFC's under each CCO (today CCO 38 was updated).

Wednesday: 5/2/07

- Prepared a complete submittal for the approved CCO No. 4 (DRB), including the input sheet, for DO to process.
- Received e-mails from Faletteine and Reba for PMIV actions. Responded and cleared items.
- Continued updating CCO log with corresponding RFI's and RFC's under each CCO (today CCO 37 was updated).
- Received e-mails from Alex Schmitt about Hinge A Reaction Measurements and complementing CCO for SAS and SKY. Copied information to "Pending CCO's" file for consideration in a later CCO.
- Scott Fabel with Gary Pursell and Steve Bonnet had a CCO meeting with ABF today.

Thursday: 5/3/07

- Attended the yearly mandatory Safety Stand Down meeting from 8 am to 12 pm.
- Continued updating CCO log with corresponding RFI's and RFC's under each CCO.
- A new CCO 19 was established for "PE stamp requirements on working drawings". We still have the old CCO 19 files and old documentation in PMIV. Made Scott Fabel aware and Scott is going to remove the old files, since he has access in PMIV to do it.
- Angel Triunfante showed me an e-mail forwarded by Gary Pursell to Bill Shedd about "Request for CCO to eliminate callboxes on SAS". Angel was questioning whether we will have a CCO to cover that. After checking briefly with Gary Pursell (while stopping by our desk), this may be covered under CCO 31 " Mechanical RFI's resolutions". Anyway one copy is in the "pending CCO's library".

Friday: 5/4/07

- Updated CCO's log; added new CCO 19 for "PE stamp requirements on working drawings". Removed all old CCO electronic files from X-drive and all hardcopies from old binder. We still have to clean PMIV library.
- Received final approved CCO 4 from District Office with input printout. Scanned and processed to file.

SIGNATURE 	TITLE Office Engineer, SAS
--	--------------------------------------

REC'D 07 OCT 16 #002158

te