

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 151 to 157	DATE: 05/13 to 05/19/2007 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 08:30 STOP; 17:00	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Sunday: 5/13/2007

- No Activity

Monday: 5/14/2007

0700-1530 = 8 hrs

- I reviewed the draft of letter response to contractor for Schedule of values for bid item 133, "Construction Surveying."
- I discussed with Darryl Schram the draft submitted by ABF for MOH for Bid Items 62 and 65.
- I reviewed and responded e-mails.
- I reviewed my actions in PMIV.
- I had a meeting with Gurcharan to discuss documents received on Electronic Daily Diary Computer System.
- I worked 2 hours Overtime

Tuesday: 5/15/2007

0730-1600 = 8 hrs

- I had a meeting with Robert Wong regarding SWPPP Inspections and Diaries.
- I discussed with Gurcharan the documents received on EDDCS and we agreed on meeting next week after we run Estimate 13 (May estimate).
- I discussed with Darryl letter response to Bid Item 133, "Construction Surveying" Schedule of Values. We agreed on setup a meeting with Brandon Yee (from ABF) to discuss the schedule of values.
- I received an equipment rate request from the contractor to be submitted to headquarters.
- I reviewed and responded e-mails
- I reviewed my actions in PMIV.

Wednesday: 5/16/2007

0730-1600 = 8 hrs

- I attended the Estimate Meeting (Estimate 13) at ABF facility.
- Darryl Schram gave me an e-mail with information on permanent deductions on steel bid items. I will follow up with this discussion next week after running estimate 13.
- I asked Bill Shedd if the Department had to pay the request by ABF on Bid Item 4. The request is for 3 months of updates of baseline schedule. Bill Shedd informed me that most likely the Department will only pay 1 month of update. The final decision will be made on Thursday, May 17, 2007.
- I reviewed and responded e-mails.
- I reviewed my actions in PMIV.

Thursday: 5/17/2007

0730-1600 = 8 hrs

- I attended the safety meeting.
- I reviewed and responded my e-mails
- I reviewed my actions in PMIV.

*Reviewed by -
M. Schram
C. Yee*

SIGNATURE
Roberto Borja

Roberto Borja

TITLE
Office Engineer, SAS Project

REC'D 07 OCT 16 1002157

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46



04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.:	151 to 157	DATE:	05/13 to 05/19/2007	<input type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input checked="" type="checkbox"/> S (Circle Day)
SHIFT HOUR:	START; 08:30 STOP; 17:00	TEMPERATURE:	MIN; NA	MAX; NA
WEATHER:	(NA – See Weekly Statement of Working Days)			

- I discussed with Mohinder EWB for CCO 14 that apparently have been paid in EWB report No. 1.
- I input Q-sheets in CADb for Estimate 13. I generate HC-38 form from CADb to be sent to Estimate Desk.

Friday: 5/18/2007 0730-1600 = 8 hrs

- I asked Mohinder to run Estimate 13.
- I reviewed and responded e-mails
- I reviewed my actions in PMIV.

Saturday: 5/19/2007

- I worked 4 hours overtime for general office engineering work.

SIGNATURE
Roberto Borja *Roberto Borja*

TITLE
Office Engineer, SAS Project