

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CASTLEMAN BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 152 to 158	DATE: 5/14 to 5/20/07 <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 5/14/07

- Prepared and filed my last week ARE Report.
- Conveyed revised plan sheets received from TYLin into the corresponding file folders on X-drive. These documents will be transmitted to ABF later through PMIV.
- Renamed the pdf files of revised plan sheets to match the file naming convention.
- Covered with Mohinder some extra work bills submitted by ABF for this pay period.

Tuesday: 5/15/07

- Covered with Darryl Schram and Scott Fabel the different CCO's in progress.
- Updated CCO log and prepared prints for the 2 CCO meetings today.
- Steve Bonnet briefed us about his meeting with ABF and the CCO's pricing.
- Participated in the internal CCO meeting at 2 pm.

Wednesday: 5/16/07

- Received TYLin transmittal for new revised plan sheets for CCO 36. Conveyed the original documents to file folders on X-drive. These documents will be transmitted to ABF later through PMIV.
- Continued renaming the pdf files of revised plan sheets to match the file naming convention.
- Started linking RFI's in PMIV to corresponding CCO folders.

Thursday: 5/17/07

- Attended the Safety meeting at 8 am.
- Met with Darryl Schram and Scott Fabel to cover work in progress. Darryl will be out tomorrow.
- Continued linking RFI's in PMIV to corresponding CCO folders.
- Received from TYLin new revised plan sheets for CCO's 23 and 34S1. These plan sheets were revised upon our request to reflect the plan sheet modification from the original one (one standalone general note was added noting "Original Details Superseded").

Friday: 5/18/07

- Continued renaming the pdf files of revised plan sheets to match the file naming convention.
- Rob Kobal stopped by our office to inquire about the HQ ATP already issued for a CCO but no I&A yet within the 30 days limit. We agreed on noting that on the CCO log, in the Comments section. Updated CCO log accordingly and forwarded copy to Rob.
- Alice Ghirardelli stopped by our office today and took us out for a work-lunch.
- Revised CCO log (Contractor version) added new column to include the "method of payment" of the CCO.
- Checked CCO 23 drawing list before conveying it to ABF by Scott Fabel today.

SIGNATURE 	TITLE (George Boughosn) #002185 Office Engineer, SAS	
--	--	---