

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 166 to 170	DATE: 5/28 to 6/1/07 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 5/28/07

- Holiday (Memorial Day).

Tuesday: 5/29/07

- Prepared and filed my last week ARE Report. Took into consideration Darryl ' s request to show only days worked during the week.
- Updated the Cost Accounting tracking sheet for CCO 12 "access Control measures" and e-mailed to interested parties including Sam Choy of ABFJV.
- Covered with Darryl Schram and Scott Fabel the different CCO issues in progress. In regards to TYLin request for copying to their server the electronic files of all approved CCO's and the one with ATP, Darryl suggested to clarify with James Duxbury, why can' t they get the information directly from PMIV.
- Participated in the CCO's internal meeting at 2:00 pm. Updated CCO's log was used as basis for our meeting.

Wednesday: 5/30/07

- Revised CCO log to include comments from yesterday' s meeting and recent updates.
- Reviewed with Grady Hart the Concurrence Memo for the new CCO 42 (Electrical changes). Gave grady my input and direction to revise the memo.
- Established binder for the above new CCO 42.
- Continued checking on plan sheets conformity (numbers, bubbling changes of revised sheets, CCO block and dates of revisions etc..) on all drawings put in PMIV plan sheet library.

Thursday: 5/31/07

- Attended the SAS Safety Meeting at 8:00 am.
- Met with Darryl Schram and Scott Fabel to cover work in progress.
- Reviewed with Grady Hart once more the Concurrence Memo for the new CCO 42 (Electrical changes). I informed Grady and Bill Shedd of the need of having the designer (PB) be involved and start preparing the revisions to the affected drawings and or specs.
- Continued checking on plan sheets conformity (numbers, bubbling changes of revised sheets, CCO block and dates of revisions etc..) on all drawings put in PMIV plan sheet library.

Friday: 6/1/07

- Received from Grady Hart an e-mail coming from the designer Parsons Brinkerhof (PB) for the CCO 42 (Electrical changes) cost estimate. A draft concurrence memo for CCO 42 is being pursued.
- Continued checking on plan sheets conformity (numbers, bubbling changes of revised sheets, CCO block and dates of revisions etc..) on all drawings put in PMIV plan sheet library.
- Reviewed with Darryl Schram and Scott Fabel to cover work in progress.

SIGNATURE  (George Boughosn) 2188	TITLE Office Engineer, SAS
--	--------------------------------------