

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM





**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	<b>173 to 177</b>	DATE:	<b>6/4 to 6/8/07</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR:	START; <b>07:30</b> STOP; <b>16:00</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>			

- Monday: 6/4/07 0730 - 1600 = 8 hrs
- Electrical sub. laid out the trench for the electrical conduits. They also sawcut the trench and cut down 24" below grade by backhoe with 12" bucket. Near the PIO where the sewer and telecom lines are located, they have the trench hand dug.
  - Electrician lowered the telecom conduit beneath the low retaining wall by loosening the unistrut clamp mounted on the wall.
  - Chaired the weekly CCO meeting.
  - Discussed with the surveyor the work scope of the paving plan. \$1,000 extra for him if we wanted to have the cross sections; min. 0.5% slope.
  - Attended the bi-weekly staff meeting in the afternoon.
- Tuesday: 6/5/07 0730 - 1600 = 8 hrs
- Electrical sub. continued to dig the trench for the conduits. They damaged the 6" CI sewer line. I asked Mike of FOCON to come out and check. Did not show up for the day.
  - Prepared the minutes for yesterday meeting.
  - Prepared agenda for tomorrow meeting with the subs.
  - Reviewed the schedule from ABC Communications & Corner Office.
  - Discussed with Mike regarding the paving plan provided by Cunha Engineering. Agreed no need for the cross sections for him to provide quantity takeoffs.
  - Followed up with Lyle of AA regarding any outstanding invoices. His response was that they all balanced out and would have Jenny of their accounting dept. to call and confirm. Later talked to Jenny and confirmed o.k. Asked her to fax me the reconciliation records that were sent to ABF.
- Wednesday: 6/6/07 0730 - 1600 = 8 hrs
- Discussed with Mehindar of Caltrans regarding AA invoices. Subsequent met with Virginia of ABF. She would send us an updated spreadsheet showing any outstanding invoices.
  - Received e-mail from Mike of FOCON early in the morning negating what was discussed yesterday. He recommended Cunha to provide the re-grading plan. Asked him to give a detail scope of a paving plan.
  - Electrical sub. was hand digging under the existing utilities to provide clearance for the electrical conduits.
  - Chaired the CCO 14 meeting with the subs.
  - Reviewed the submittal status spreadsheet provided by Karen.

SIGNATURE		TITLE	<b>Consultant Engineer, SAS</b>
	<b>Part 0107, DC-17#002194</b>		

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>173 to 177</b>	DATE: <b>6/4 to 6/8/07</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>07:30</b> STOP; <b>16:00</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	


- Received call from Kim P. of TYLin regarding keys for the cabinets. I responded Lynne W. did not leave me any keys when she left the project. He would follow up with Chris Masters.
- Electric sub. repaired the broken sewer line.
- Noted electric sub. ran the telecom line in the way of the intended alignment of the sewer line. Met with Mike of FOCON and discussed the alternate route.

Thursday: 6/7/07 0730 - 1600 = 8 hrs

- Scheduled with Mike of FOCON tomorrow to map out the exact route of the sewer line to make sure no more interference with other utilities.
- Reviewed submittals from PMI.
- Reviewed progress billing from FOCON. Called Mike of FOCON and he agreed to provide the paperwork for proper handling of the hazardous materials that were removed before getting paid.
- Electrical sub. was laying out the conduits to the main panel.
- Virginia of ABF called and inquired about the credits due back to CCO 14.

Friday: 6/8/07 0730 - 1600 = 8 hrs

- Worked on the weekly project update.
- Prepared agenda for Mon. meeting.
- Electric sub. continued with the conduits to the main panel.
- Met Mike of FOCON and discussed the new sewer alignment per Karen's e-mail.
- Continued to review shop drawings from PMI.
- Worked on the CCO 14 budget breakdown in the afternoon.

SIGNATURE 	<b>Paul Chui, P.E.</b>	TITLE <b>Consultant Engineer, SAS</b>
--	------------------------	--