

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT <small>CALTANKS · BAY AREA TOLL AUTHORITY · CALIFORNIA TRANSPORTATION COMMISSION</small>	04-0120F4 04-SF-80-13.2/13.9 SAS
---	---

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	173 to 177	DATE:	6/4 to 6/8/07	<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR:	START; 07:00 STOP; 15:30	TEMPERATURE:	MIN; NA	MAX; NA
WEATHER:	(NA – See Weekly Statement of Working Days)			

Monday: 6/4/07

- Prepared and filed my last week ARE Report.
- Updated CCO's log to reflect recent concurrences.
- Met with TYLIN at their offices and provided them with hands on finding CCO's information in PMIV.
- Attended the SAS all staff meeting at 2:00 pm.
- Established new binder for new CCO 17S2 (PMIV METZ Integration).

Tuesday: 6/5/07

- Continued checking on plan sheets conformity in PMIV plan sheet library. Discovered some minor discrepancies, made necessary corrections and shared information with concerned parties including ABF.
- Shared with the designer (PB) representative the requirements for the "Revised Plan Sheet Conformity".
- Covered with Darryl Schram and Scott Fabel the different CCO issues in progress and the PMIV plan sheet library check.

Wednesday: 6/6/07

- Continued checking on plan sheets conformity in PMIV plan sheet library.
- Participated in a meeting held about CCO 24 (Traveler Rail Changes). Meeting was held at TYLIN conference room and participants were: James Duxbury, Alex Sanjines, Brian Boal, Alex Schmitt, Tai-lin liu and Scott Fabel.
- Updated CCO's log to reflect CCO payments made to Contractor up to June 20 Estimate.

Thursday: 6/7/07

- Finished checking on plan sheets conformity in PMIV plan sheet library and made needed corrections.
- Met with Darryl Schram and Scott Fabel to cover work in progress. Darryl highlighted the need of revising the plan sheets generated by TYLIN with the standalone note "Original Details Superseded" to read "Original Sheet Superseded", as was agreed upon and to be correct.
- Conveyed to TYLIN the need of revising the affected plan sheets to reflect above correction. TYLIN agreed to do the corrections right away and the revise plan sheets will be ready by tomorrow.
- Grady Hart handed out a draft Concurrence Memo for the new CCO 43 for the (Electrical Lighting Design changes). Concurrence Memo needs more input.

Friday: 6/8/07

- Sent through PMIV a transmittal to ABF about the swap of plan sheet 1192 in PMIV after discovering that the PMIV version is not correct.
- Received from TYLIN the revised plan sheets for CCO' s 23 and 34S1 with the standalone note corrected to read "Original Sheet Superseded". Discovered after performing the physical check that CCO 34S1 plan sheets read "Original Sheets Superseded". Plan sheets were again returned to TYLIN for corrections.
- Reviewed with Darryl Schram and Scott Fabel the work in progress.

SIGNATURE		TITLE	Office Engineer, SAS
	(George Boughosn)		