

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 180 to 184	DATE: 6/11 to 6/15/07 M T W T F (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 6/11/07

- Prepared and filed my last week ARE Report.
- Covered with Grady Hart the Concurrence Memo requirements for the new CCO 42 (Revisions to general Electric work). Concurrence Memo needs more input.
- Received from TYLIN the corrected plan sheets for CCO 34S1 reflecting corrections made to CCO 23 plan sheets. Plan sheets will be checked and put in PMIV plan sheet library along with revised plan sheets of CCO 23 that were received earlier.

Tuesday: 6/12/07

- Worked on updating RFI-CCO hopper in PMIV. Reports are being finalized and generated from PMIV. Reports were sent to team leaders for their feed back and comments.
- Updated CCO logs and prepared prints for the meetings today.
- Covered with Darryl Schram and Scott Fabel the different CCO issues in progress and the PMIV plan sheet library check.
- Participated in the internal CCO meeting at 2:00 pm.

Wednesday: 6/13/07

- Received from Grady Hart a draft Concurrence Memo for the new CCO 42 (Revisions to general electric work). Concurrence Memo does not have a clear scope and needs more input.
- Revised CCO 42 Concurrence Memo to include the scope of work for the Revisions to general electric work. Concurrence Memo is given to Darryl Schram for his review.
- Updated CCO's log to reflect CCO meeting notes.

Thursday: 6/14/07

- Established Binder for new CCO 43 (electrical lighting design revisions).
- Attended the safety meeting at 8:00 am.
- Updated CCO log to reflect the ATP's and required actions as requested by Darryl Schram.
- Worked on updating RFI-CCO hopper in PMIV to reflect comments made by the team leaders.

Friday: 6/15/07

- Worked on updating RFI-CCO hopper in PMIV.
- Filled in for Paul Chui today and witnessed a test made by sub-contractor to sewer line of the new trailer compound. Sewer line is clogged approximately 20 feet from the manhole.
- Prepared documentation for tracking all RFCO's submitted by ABF and CT responses and resolutions. A binder with the needed information was established for this purpose.
- Participated in a meeting held with Jhon Luis and Jessica of PMIV about a tracking mechanism for CCR's (RFCO's) similar to RFI's.

SIGNATURE



(George Boughosn) 17#002202

TITLE

Office Engineer, SAS

