

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 187 to 192	DATE: 6/18 to 6/23/07 M T W T F S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 6/18/07

- Prepared and filed my last week ARE Report.
- Established new binder for new CCO 26 (Wind Vortex Generator Plates).
- Updated CCO's log to include new CCO 26.
- Covered with Martin Chandrawinata the requirements for a draft Concurrence Memo to CCO 31 (mechanical).
- Attended the SAS all staff meeting at 2:00 pm.

Tuesday: 6/19/07

- Started working on RFI-CCO Hopper updates in PMIV. Many RFI' s included in CCO' s but not correctly linked and highlighted.
- Reviewed with Martin Chandrawinata the requirements for the Concurrence Memo to CCO 31. Gave Martin copy of CCO 42 (Electrical) Concurrence Memo to follow as a model.
- Met with Darryl Schram and Karen Wang and discussed the possibility of overseeing the water meter installation over the weekend. No clear information was available about the work (scope and schedule). Karen suppose will provide. Later I received e-mails from Karen Wang about the subject water meter installation, but nothing related to scope or schedule.

Wednesday: 6/20/07

- Continued working on RFI-CCO Hopper updates in PMIV.
- Prepared Project Monthly Cost Report for June 20, 07 (Pochanas') and forwarded to Darryl Schram.
- Received e-mails from Karen Wang about the subject water meter installation, still no clear scope or schedule. I addressed this issue with Karen, who forwarded e-mail sent by Port Utility about the subject. I analyzed all e-mails, gathered information and contact people. Still no clear scope and schedule. I decided to contact Port and contractor myself and find out.

Thursday: 6/21/07

- Received back from Darryl Schram the Binder and Concurrence Memo for CCO 42 to be circulated for signature
- Called into Mike Ringbom (Port Utility Supervisor) and left message to call me back for additional information on the water meter installation. Mike returned my call in the afternoon and gave me a clear schedule of the work and that the Subcontractor to ABF, MJB piping will perform the work starting Friday morning.
- Met with Darryl Schram and Scott Fabel and covered the water meter installation and clear schedule.

Friday: 6/22/07

- Oversaw the water meter installation prep-work that started early morning until 3:00 pm. (see attached).
- Sent e-mail to Karen Wang informing her of the water meter installation prep-work being done today.
- Reviewed with Darryl Schram the work in progress and that the water meter installation is under control.

Saturday: 6/23/07 6:30 am To 4:30 pm

- Arrived to job-site at 6:30 am to oversee the water meter installation.
- MJB started work at 7:00 am and continued through the day with a full crew (see attached separate report).
- Water meter was installed and piping connections was completed around 4:00 pm and water turned on.
- MJB back-filled the sides of the pit to secure it and fenced it for safety. The remaining work of installing Vault cover, back-filling and street repair will be completed Monday.

SIGNATURE



TITLE

(George Boughosn) 17#002208 Office Engineer, SAS

