

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 194 to 198	DATE: 6/25 to 6/29/07	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA	

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 6/25/07 0730 - 1700 = 9 hrs

- FOCON (1 operator and 1 labor) continued to excavate for the water line. They also put in 6" SDR 35 sewer lateral to tie in to the existing line. They backfilled the pipe with sand.
- FOCON plumber put in the 2" water line after lunch.
- Worked on the weekly project update.
- Precast pad for the transformer was set.
- Called on McKinley Elevator to find out the status of the State inspection. Found out they needed to perform a pre-inspection first. Scheduled to come out on Tues., July 10. State inspection would take place within 7 to 10 working days after the pre-inspection.
- Talked to Don of PMI about the logistics of the material delivery this week.
- Chaired the weekly CCO meeting.
- Worked late on the notification flyer in the afternoon.

Tuesday: 6/26/07 0730 - 1600 = 8 hrs

- FOCON (1 operator and 1 labor) continued to backfill the open trench.
- Prepared agenda for tomorrow meeting with the subs.
- Electrical sub. installed the riser on the electrical pole. They also removed the accessories on the guyed pole.
- 500 kVA transformer was set in place.
- Mike of FOCON called and said he would have the chlorination test on the water line performed this Friday.
- Posted the notification flyers at the SAS, Skyway, Mission Control, PIO and the Waterfront.

Wednesday: 6/27/07 0730 - 1600 = 8 hrs

- Parking lot was cleared for the trailer deliveries.
- FOCON sub. performed chlorination and bacteriological test on the water line. They would be back after 24 hrs. to take sample. The plumber would perform the pressure test tomorrow.
- Chaired the CCO 14 meeting with the subs. There was an issue relating to WIC certification for the casework. Don of PMI would provide backup information from the millwork manufacturer.
- FOCON paved the sewer trench.
- Reviewed the change orders from FOCON. Called Mike to discuss in detail tomorrow.

SIGNATURE 	TITLE Paul Chui, P.E. Consultant Engineer, SAS
--	--

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45



ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 194 to 198	DATE: 6/25 to 6/29/07 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input checked="" type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

- Thursday: 6/28/07 0730 - 1600 = 8 hrs
- First two trailers were delivered on site. Sub. started to level and positioned the trailers in place within the constraint of maintaining the 30' separation with the SAS and the PIO.
 - Attended the bi-weekly safety meeting.
 - Two electricians were working few hours in the morning on the telecom conduits on the pole riser next to the PIO.
 - Karen called and said the electrical submittals have outstanding issues. She has informed Chris of California Electric of her concerns and he would provide more information.
 - Called Christina of Corner Office and invited her to come to our next weekly meeting with the subs.
 - Contractor sub. flushed the water line and took sample for lab. test. Decided to postpone the pressure test to tomorrow.
 - Received call from Karen that PMI had issue with the trailer support on the retaining wall. Took some pictures and e-mail to Karen for her engineer to review.
 - Reviewed change order with Mike in the afternoon. He would follow up with a revised cost breakdown.

- Friday: 6/29/07 0730 - 1500 = 7 hrs
- Reviewed and commented on the meeting minutes.
 - Pointed out by the electrician that the trailer corner was not in its original proposed location. Called Don of PMI to discuss.
 - Two electricians worked few hours in the morning on the secondary conduits.
 - Approved the outstanding invoice from Cammozzi Carpets.
 - No work on the trailer as they were waiting parts from the modular manufacturer, which would come in with the trailers this coming Mon.
 - Prepared agenda for Monday CCO meeting.
 - Performed the pressure test on the water line and passed.

SIGNATURE 	Paul Chui, P.E.	TITLE Consultant Engineer, SAS	
--	------------------------	--	---