

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 201 to 205	DATE: 7/2 to 7/6/07	S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START: 07:30 STOP: 16:00	TEMPERATURE: MIN: NA MAX: NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 7/2/07 0730 - 1600 = 8 hrs

- Four more trailers were brought in.
- One electrician was working in the morning on the NEMA 3R gutter and the penetration of the secondary conduits.
- Prepared agenda for tomorrow meeting with the subs.
- Chaired the weekly CCO meeting.
- Darryl and Hossien S. of Caltrans walked through with Chris of California Electric to discuss about the transformer. The in place transformer met the spec. requirements.
- I noticed the cabinets inside the break room were not yet installed. I discussed this over with Don of PMI. I also talked to him regarding the foundation on the crushed rock and he said he would put concrete underneath the base.
- I called Alan C. of Caltrans to come by and pick up the trench plate by the corner bathroom.
- Discussed with Darryl the grading plan for the parking lot.
- Mike of FOCON called and asked about the pressure test. I told him he could backfill the open trench. I also mentioned he could backfill the sewer bend as long as he marked out the location.

Tuesday: 7/3/07 0730 - 1600 = 8 hrs

- Trench plate was picked up early in the morning.
- Chaired the meeting with the subs.
- Reviewed the WIC standard for casework.
- One electrician continued to work on the secondary conduits inside the gutter.
- Contractor was nailing down the plywood closure strip along the marriage lines on the roof. They also put in the trim pieces between the marriage lines on the outside walls and caulked the joints.

Wednesday: 7/4/07

- Independence Day Holiday

Thursday: 7/5/07

- On Vacation

Friday: 7/6/07

- On Vacation

SIGNATURE 	TITLE Paul Chui, P.E.	Consultant Engineer, SAS	
REC'D 07 OCT 18 #002227			