

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

|  |  |
|--|--|
| REPORT NO.:<br><b>208 to 212</b>                               | DATE:<br><b>7/9 to 7/13/07</b> <span style="float: right;">M T W T F (Circle Day)</span> |
| SHIFT HOUR:<br>START: <b>07:00</b> STOP: <b>15:30</b>          | TEMPERATURE:<br>MIN: <b>NA</b> MAX: <b>NA</b>  |
| WEATHER:<br><b>(NA – See Weekly Statement of Working Days)</b> |  |

Monday: 7/9/07

- Prepared and filed my last week ARE Report. Prepared separate report for Thursday 7/5 and Friday 7/6/07 for overseeing the construction activities on the new office building while Paul Chui was on vacation.
- Covered with Paul Chui and Darryl Schram the work activities of last Thursday and Friday .
- Received CCO 26 drawing submittal from TYLin. Checked with Brian Boal on content and got his approval for processing. Conveyed information to Scott Fabel.
- Continued working on RFI - updates in PMIV to properly identify the plan sheets affected by an RFI-response.
- Updated RFI-CCO hopper per new TYLin submittal for CCO' s 28 and 41.

Tuesday: 7/10/07

- Reviewed with Martin Chandrawinata CCO 32 Concurrence Memo. More information needed from TYLin.
- Continued working on RFI - updates in PMIV to properly identify the plan sheets affected by an RFI-response.
- Prepared CCO logs and prints for the CCO meeting today.
- Attended the internal CCO meeting at 2:00 p.m. There was no updates from ABF CCO meeting today. It is noted that ABF are still holding the final CCO' s 38 and 39 that were sent to them for signature June first.

Wednesday: 7/11/07

- Attended 4 Hour training for Internet Extra Work Billing (iEWB) process in Richmond.
- Reviewed with Grady Hart, Martin Ch. And Angel Tri., the status of Drawings/Specs revisions by the Designers for the MEP CCO's. Grady is to follow-up with PB and TYLin to get the revised plan sheets for the CCO's.
- Worked on gathering the information for the pending changes or Change Requests (CRs) and to list them in a spreadsheet and be able to track them.

Thursday: 7/12/07

- Attended the SAS Safety Meeting in the morning.
- Worked on finalizing the spreadsheet for the pending changes or Change Requests (CRs).
- Reviewed with Darryl Schram the Change Requests spreadsheet, which included the old CRs and corresponding CCOs and the new one.
- Worked on RFCOs tracking list. A new RFCO #13 was received recently from ABF. It is noted that, as of today, we did NOT receive RFCO numbers 9, 10, 11 and 12 from ABF.

Friday: 7/13/07

- Worked on splitting CCO 31 into 2 CCO' s: CCO 31 (Mechanical) and CCO 45 (Paint Primer on Ductile Iron Pipe). Established files and binders.
- Reviewed with Mohinder Chahal an Extra Work Bill for the "Mission Control Campus" Monthly Lease agreement, which is to be paid under SAS CCO No. 8.
- A new CCO was assigned today per Gary Pursell (CCO 46: Macalloy Bars). This was noted on the CRs list.
- Updated CCO logs to add the new CCO's 45 and 46.

|   |                                      |
|---|--------------------------------------|
| SIGNATURE<br><br><b>(George Boughos)</b> | TITLE<br><b>Office Engineer, SAS</b> |
|---|--------------------------------------|