

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 215 to 219	DATE: 7/16 to 7/20/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 7/16/2007 0800-1630 = 8 hrs

- Finished last week's diary.
- Wrote draft of CCO 046 (Macalloy Bars) and gave to Gary.
- Worked on getting concurrences for CCO 045 (Paint Pipe).
- Had general staff meeting in the afternoon.

Tuesday: 7/17/2007 0800-1630 = 8 hrs

- CCO 045 Concurrence Memo is completed. Placed in PMIV and sent to Steve Bonnett and let him know we need to work on pricing with ABFJV ASAP before they start priming the pipe.
- Sent CCO 045 info to Ken Darby at Const. HQ since this spec change was originally part of CCO 031, but it was pulled out of 031 because the other changes in 031 were not yet completed by design, and we needed to get this change into the system as soon as possible.
- Worked on CCO 026 draft CCO and Concurrence Memo.
- Worked on CCO 047 (Thermal Control Plan Credit) the rest of the day.

Wednesday: 7/18/2007 0730-1600 = 8 hrs

- Worked on new CCO 048 (Tower Strut Façade PTFE) Concurrence Memo.
- Wrote draft letter responding to RFCO 13 for Gary at April's request.
- Worked on CCO 047 Concurrence Memo some more.
- Updated CCO logs.

Thursday: 7/19/2007 0800-1630 = 8 hrs

- Received CCO 017s2 concurrence from Ken Terpstra.
- Had Gary sign CCO 017s2 and sent CCO package to D4 CCO desk requesting HQ I&A for this CCO.
- Finished CCO 047 Concurrence Memo. Darryl reviewed it and Gil signed it. Rick reviewed and signed it as well.
- Received HQ I&A for CCO 017s2. Had Gary and Pete sign the package so it can be sent to the D4 CCO Desk tomorrow for processing.
- Completed Information Security On-Line Exam for Caltrans.

Friday: 7/20/2007 0800-1630 = 8 hrs

- Had MEP-CCO Coordination meeting with PB Power and TYLin.
 - Grady to send RFI's to both TYLin and PBP. Asked for memos from both and they 'cc each other.
 - Eric Sugiyama (PBP) needs PMIV so he can see the RFI-CCO Hopper. Will also make sure Grady is in the RFI-CCO Hopper as well.
- Gary and Mike Forener signed the CCO 047 Concurrence Memo.
- Received concurrence from Ken Beede (HQ Materials) for CCO 047.
- Wrote draft CCO 047 ATP letter to ABFJV.

SIGNATURE

REL: P: 07 OCT 13 #002242 Consultant Engineer, SAS

TITLE