

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>215 to 219</b>	DATE: <b>7/16 to 7/20/07</b> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 7/16/07

- Prepared and filed my last week ARE Report.
- Continued working on RFI - updates in PMIV to properly identify the plan sheets affected by an RFI-response.
- Attended the SAS all staff meeting from 2:00 pm. to 3:30pm. A video from China was played today, showing steel plates rolling and machining processes.

Tuesday: 7/17/07

- Continued working on RFI - updates in PMIV to properly identify the plan sheets affected by an RFI-response.
- Reviewed with Grady Hart CCO 43 Concurrence memo based on TYLin e-mail about the CCO plan sheets.
- Received e-mail from Douglas Beckstein (District), following last week training, providing me with the necessary information and granting access for establishing an account to access the IEWB system.

Wednesday: 7/18/07

- Worked on establishing the iEWB account. Followed directions given by Douglas Beckstein. Downloaded and installed the J-Initiator software from Oracle and established access to the system successfully.
- Received e-mail from Darryl Schram about the \$120 Million temporary SAS-Contingency reduction to fund Oakland touchdown contract. Noted changes to be reported on the next monthly "Pochana" report.
- Revised CCO' s 31 and 43 Concurrence memos to incorporate Darryl' s revision comments.

Thursday: 7/19/07

- Received from TYLin submittals for the new CCO 34S2 (E2 Post tensioning) and CCO 26 update to include the erection of the Wind Wortex Generator Plates.
- Reviewed with Grady Hart CCO 43 and the possibility of issuing the spec changes (ref. RFI-536) under a supplement CCO, since CCO 43 submittal is ready to issue by TYLin.
- Reviewed with Darryl Schram the Change Requests spreadsheet. Darryl added one new CR to the list (Cable Splay Layout).
- Met with Darryl Schram and Grady Hart and went over the designers (TYLin and PB) coordination issue and agreed on setting up a meeting to discuss and clarify.

Friday: 7/20/07

- Received e-mail from Darryl Schram about the "Annual Information Security and Privacy Awareness Training". Completed training material provided in the e-mail and received "Training certification".
- Met with Grady Hart in the morning and went over the CCO requirements in regards to plan sheets revision.
- Attended the MEP CCO coordination meeting held at the Drawing Campus. This meeting is to be held at the regular basis every Friday.
- Worked on preparing a complete submittal for the approved CCO 17S2, including input sheet, PMIV transmittal and documentation. Submitted to DO – CCO desk (Nabia Sarwari) for processing.
- One original of approved CCO 17 S2 is sent to ABF through PMIV.

SIGNATURE 	TITLE <b>(George Boughosn) Office Engineer, SAS</b>
--	--