

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 222 to 226	DATE: 7/23 to 7/27/07 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 7/23/07 0730 - 1600 = 8 hrs

- Electricians continued to pull wires.
- PMI sub. continued with the canopy installation at the front entrance.
- Chaired the weekly CCO meeting.
- Worked on the weekly project update.
- Carper installers started to put in carpets, starting from the office end.
- Called Christina of Corner Office regarding the safety training and site visit for furniture delivery. Left her a message as she was out until Wed.
- Met with Karen and went through my punchlist items for the new trailers.

Tuesday: 7/24/07 0730 - 1600 = 8 hrs

- Electricians continued to pull cables.
- Called and followed up with Tom of McKinley Elevator on the wheelchair lift at the Waterfront. Should have more information tomorrow a.m.
- Spent the whole morning with Don S. of PMI going through the punchlist items.
- ABC continued to work on the cables inside the IT room.
- Prepared agenda for tomorrow meeting.
- Installers continued with the carpet installation.
- Continued to update the punchlist items.

Wednesday: 7/25/07 0730 - 1600 = 8 hrs

- Installers finished with the carpet installation. They sanded the surfaces smooth on the entry corridor, main conference room etc.
- Electricians finished pulling cables. They started to work on the server panel inside the IT room.
- ABC continued with the cable installation in IT room.
- Chaired the weekly meeting with the subs.
- Reviewed and commented on the meeting minutes.
- Called Tom of McKinley Elevator to follow up on the wheelchair inspection. Did not return call.
- Called Christina of Corner Office to follow up on the furniture delivery issues. Did not return call.

SIGNATURE  TITLE **Paul Chui #002249 Consultant Engineer, SAS**

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: **222 to 226** DATE: **7/23 to 7/27/07** S M T W T F S (Circle Day)

SHIFT HOUR: START; **07:30** STOP; **16:00** TEMPERATURE: MIN; **NA** MAX; **NA**


WEATHER: **(NA – See Weekly Statement of Working Days)**

Thursday: 7/26/07 0730 - 1600 = 8 hrs

- Electricians continued to work on the server panel inside the IT room.
- Attended the bi-monthly safety meeting.
- PMI sub. put in the baseboard. Another crew finished up the ceiling installation in the conference room. They also installed the door hardware on the exterior doors.
- AECO started to pull wires for the fire alarm system through the ceiling.
- Reviewed and commented on the new trailer meeting minutes.
- Called Tom V. McKinley Elevator again. He finally got a copy of the deficiency report. His comments were most of the items could be taken care of pretty easy. He would discuss more with Brad on the remaining items to clarify.
- Called and talked to Christina regarding the furniture delivery. Delivery date still on Aug. 1, next Wed.
- Discussed with Brian P. of ABF and found out no water meter was installed when they tied in the water line. Informed Darryl of our discussion.
- Continued to update the punchlist items.
- Faxed sketch of security panel to Bill Kennedy of Bay Alarm for review. He called back later to say o.k.

Friday: 7/27/07 0730 - 1600 = 8 hrs

- Prepared the agenda for next Mon. meeting.
- Electricians continued to work on the IT server panel.
- PMI sub. finished with their punchlist items inside the trailers.
- ABC continued with the cabling into the IT room.
- AECO installed the fire strobes around the building.
- Called Tom of McKinley to follow up. Did not return call after I left him a message.

SIGNATURE  **Paul Chui, P.E.** TITLE **Consultant Engineer, SAS**