

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM




04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 229 to 233	DATE: 7/30 to 8/3/07	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

- Monday: 7/30/07 0730 - 1600 = 8 hrs
- ABC worked on the cables underneath the trailers.
 - PMI sub. started the installation of the walkway in the front entrance.
 - Chaired the weekly CCO meeting.
 - Called Tom of McKinley Elevator to follow up on the wheelchair lift inspection. Did not return call again.
 - Continued with the punchlist items in the afternoon.
- Tuesday: 7/31/07 0730 - 1600 = 8 hrs
- Electricians continued to pull cables into IT server panel.
 - Called and followed up with Tom of McKinley Elevator on the wheelchair lift at the Waterfront. Would provide cost quote for all the additional work.
 - Spent most of the day with Don S. of PMI going through the punchlist items.
 - PMI sub. started to paint the outside trims. Another crew worked on the punchlist items inside the trailer.
 - Called and followed up with Mike of FOCON on the regrading in front of the skyway trailer for additional parking spaces.
- Wednesday: 8/1/07 0730 - 1600 = 8 hrs
- Furniture was delivered in the morning. The open office area was vacuumed clean the night before. I mentioned to the foreman that BAI would now be responsible for any damages to the new carpet.
 - PMI sub. continued to work on the walkway tying the trailers together. Another crew continued with painting the outside trims. Fixing the punchlist items was also ongoing.
 - Chaired the weekly meeting with the subs.
 - Called Tom of McKinley Elevator to follow up cost proposal on bringing the wheelchair lift to code.
 - Discussed with Mike of FOCON the parking situation in front of the Skyway trailer. Would provide cost quote for the additional work scope. Cunha Engineering had provided the spot elevations around the Skyway trailer.

SIGNATURE 	TITLE Paul Chui, P.E. Consultant Engineer, SAS	#002256	
--	--	---------	---

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46


REPORT NO.: 229 to 233	DATE: 7/30 to 8/3/07	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Thursday: 8/2/07 0730 - 1600 = 8 hrs

- Electricians continued to work on the server panel inside the IT room.
- PMI sub. continued with the punchlist items inside the trailer. Another crew continued with the walkway tying all the trailers together.
- PMI sub. installed the gutter and downspouts along both sides of the trailer.
- AECO continued to work on the smoke alarm system.
- Corner Office workers continued with the furniture installation all over the trailers.
- Reviewed and commented on the new trailer meeting minutes.
- Called Tom V. McKinley Elevator again. He would provide a written cost quote for all additional work items, about \$1,500 total.
- Called and mentioned to Christina all her workers needed to have the appropriate PPE's on at all times.

Friday: 8/3/07 0730 - 1600 = 8 hrs

- Prepared the agenda for next Mon. meeting.
- Worked on the weekly update.
- Called Tom of McKinley to follow up. Did not return call.
- PMI sub. continued with the punchlist items inside the trailer. Another crew continued with the walkway tying all the trailers together.
- Eletrician started to pull the feeds to the cubicles. ABC continued to pull cables to the cubicles.
- Corner Office workers continued with the furniture installation all over the trailers.
- Reviewed and commented on the CCO14 meeting minutes.
- Received a call from Chris of CECO late in the afternoon that the switchboard would be delivered Mon. early a.m.

SIGNATURE 	Paul Chui, P.E.	TITLE Consultant Engineer, SAS
--	------------------------	--