

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 243 to 247	DATE: 8/13 to 8/17/07 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 8/13/07

- Prepared and filed my last week ARE Report.
- Updated some RFI' s to CCO Hopper based on information received from the Designers.
- Worked on preparing a complete submittal for the approved CCO 51 (Travel in China), including input sheet, PMIV transmittal and attachments. It was hand-delivered to DO – CCO desk (Nabia Sarwari) for processing.
- Attended the SAS all staff meeting at 2:00 pm. A power-point presentation for the SAS tower design was viewed at the meeting.
- One original of approved CCO 51 (Travel in China), was sent to ABF through PMIV today.

Tuesday: 8/14/07

- Reviewed with Mohinder some Extra Work bills for this month estimate.
- Reviewed with Darryl Schram and Scott Fabel the work in progress. Darryl went over CCO Tracking log and revised the comment section under each CCO.
- Updated CCO Tracking log in accordance with Darryl' s revised comments.
- Received e-mail from Darryl Schram about a temp. transfer of \$30mil that will be taken out of the SAS Supplemental funds until the budget is passed. This transfer will be reported on the "Project Monthly Cost Report" once it is confirmed.

Wednesday: 8/15/07

- Reviewed with Grady Hart CCO 42 Concurrence memo and the status of the Spec changes listed there and whether this is still valid. Grady is checking on this issue.
- Worked on updating CCO 42 and CCO 31 Concurrence memos based on designers new submittals. The MEP CCO Concurrence memos are being revised as a result of the established coordination between the designers.
- Updated some RFI files in PMIV to reflect somewhat up-to-date information in the RFI-CCO Hopper.

Thursday: 8/16/07

- Worked on the "Project Monthly Cost Report" update. Revised supplemental funds section and prepared for possible temp fund transfer and reporting it.
- Received e-mails from the designer TYLin about CCO 24 and 37 new updates.
- Updated CCO logs to reflect recent changes and concurrences.
- Updated some RFI files in PMIV to reflect somewhat up-to-date information in the RFI-CCO Hopper.

Friday: 8/17/07

- Participated in the MEP CCO meeting at 9:00am. Covered issues related to CCO' s design coordination between TYLin, PB and CALTRANS. Also covered new CCO issues that are tracked under CCR' s.
- Covered with Darryl Schram the work in progress and the issues covered in the MEP CCO' s meeting.
- Processed CCO 32 concurrence memo. Got signatures from Gary, Rick and Rob Kobal. CCO documents being prepared to send for District, Maintenance, PM concurrence and for Headquarter ATP.

SIGNATURE 	TITLE (George Boughosn) #002270 Office Engineer, SAS	
--	--	---