

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 243 to 247	DATE: 8/13 to 8/17/2007	S <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

- Monday: 8/13/2007 0730-1600 = 8 hrs
- Finished last week's diary and timesheet.
 - Gary got CCO 51 signed by ABFJV. Gary got verbal concurrence from Ken Terpstra in their weekly meeting in the morning. In lieu of going to the staff meeting, hand-delivered CCO 51 package to the D4 CCO Desk for processing. I explained the importance of getting this CCO into the system for the next estimate. Nabia said she would work on it tomorrow morning.
 - Worked on CCO 37 package as well today.
- Tuesday: 8/14/2007 0800-1630 = 8 hrs
- Worked on CCO 37 most of the day. Able to get Rick and Gary to sign the CCO and CCO Memo so I could send the CCO package to the D4 CCO Desk for HQ approval (spec change).
 - Worked on CCO 29 the rest of the day. Made copies of the back-up data for the CCO binder. Gary signed the CCO and we sent the CCO to ABFJV for signature.
- Wednesday: 8/15/2007 0800-1630 = 8 hrs
- Updated CCO log.
 - Revised CCO 26 and wrote CCO Memo. Got package ready to review prior to going to HQ for I&A.
 - Requested concurrence from Ken for CCO 29 and Reza for CCO 34S2.
 - Received concurrence from Ken Terpstra for CCO 26 and CCO 49.
 - Revised CCO 34S2 Concurrence Memo.
 - Received HQ ATP for CO 37.
- Thursday: 8/16/2007 0730-1700 = 8 + 1 hr OT hrs
- Received concurrence from Ken for CCO 29.
 - Revised CCO 26 estimate and updated CCO with new costs. Sent CCO 26 package to HQ for ATP.
 - Talked to Ken Darby (HQ) about CCO 37 comments. He said HQ will not give an I&A without final costs with Contractor.
 - Revised Concurrence Memos for CCO 26, 34S2, 48 and 50.
 - Worked late (OT) on CCO 16 and estimate.
- Friday: 8/17/2007 0730-1700 = 8 + 1 OT hrs
- MEP CCO meeting with Grady, Bill, Martin, George, TYLin and PB in the morning.
 - Received HQ ATP for CCO 26.
 - Sent CCO 16 package to ABF for signature.
 - Worked on Concurrence Memos for CCO's 33, 34S2 and 50. Got some signatures.
 - Worked late on CCO 44 CM and getting info for Gary regarding CCO 21.

SIGNATURE 	TITLE Consultant Engineer, SAS
--	--