

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: **250 to 254** DATE: **8/20 to 8/24/2007** S  M  T  W  T  F  S (Circle Day)

SHIFT HOUR: START; **08:00** STOP; **16:30** TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: **8/20/2007** 0730-1600 = 8 hrs

- Finished last weeks diary and timesheet.
- Sent CCO 26 plan sheets to ABF via PMIV. Also drafted for Gary (then was later sent) ATP Letter for CCO 26 to ABFJV.
- Received CM's 43s2 and 48 signed by Pete. Put completed CM's into PMIV.
- Revised CCO 21 language per Rick. Reprinted and request Rick to stamp two new sheets.
- Placed CCO 37 plan sheets into PMIV prior to giving ATP to ABF. Warren was double-checking the final plan sheets when he saw Sheet 814R1 needed a correction. He was notifying TYLin about it and will hold on transmitting the plan sheets to ABF until we receive a correct plan sheet.
- Sent RFI-CCO Hopper report to the Seniors and some of their staff for review so we can send a revised report to ABF later this week.

Tuesday: **8/21/2007** 0800-1730 = 8 + 1 OT hrs

- Got CM's 33 and 50 signed by Pete and are now complete.
- Updated CCO log and Contractor log for today's meetings.
- Got background info on CCO 44 and helped write CM.
- Had bi-weekly meeting with ABFJV in the morning. Gary and Michael also attended.
- Had internal CCO meeting in the afternoon. Also went over info from the Contractor's meeting I the morning.
- Completed CCO 44 Cm and ready for review.
- Revised CCO 21 Memo. Also reprinted specs that require PE stamp. Gave pages requiring PE stamp to Rick and Marwan.
- Worked late sending requests for concurrences for CCO 25, 33 and 50.
- Sent latest SAS Contractor CCO Summary Log to ABFJV electronically.
- Brian signed CCO 44 CM late so I can send it around for signatures tomorrow.

Wednesday: **8/22/2007** 0730-1730 = 8 + 1 OT hrs

- Received concurrences from: Bill (CCO 25), Reza (CCO 33) and Bill & Ken (CCO 50).
- Gil OK with CCO 34s2 plans. Would like to give ATP to ABFJV for CCO 34s2.
- Revised CCO 21 Memo with Gary. Got updated spec sheets stamped by Marwan and Rick. CCO package ready to go to HQ for unilateral I&A.
- Sent CCO 33 plan sheets to ABFJV in plan sheet library.
- Wrote CCO 33 CCO and CCO Memo.
- Wrote CCO 33 ATP letter and attached plan sheets and draft CCO.
- Worked late finalizing CCO 21 CCO Memo with Gary. Gary signed the CCO Package, and will have Rick sign it tomorrow. (Rick had already left for the day).

SIGNATURE  TITLE **Scott Fabel, P.E. Consultant Engineer, SAS**

08/27/07 File Name: ARE Diary - Week Ending 20070824 - Fabel.doc Page 1 of 2

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: **250 to 254** DATE: **8/20 to 8/24/2007** S  M  T  W  T  F  S (Circle Day)

SHIFT HOUR: START; **08:00** STOP; **16:30** TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weekly Statement of Working Days)**

Thursday: 8/23/2007 0800-1630 = 8 hrs

- Had safety meeting in the morning.
- Rick signed CCO 21 and Memo. Sent CCO package to D4 CCO desk requesting HQ I&A as a unilateral CCO.
- CCO 33 ATP package was sent to ABFJV for execution and pricing.
- Sent CCO 34s2 plan sheets through PMIV.

Friday: 8/24/2007 0800-1630 = 8 hrs

- MEP meeting in the morning.
- Received CCO 29 back from ABFJV unsigned due to potential time and cost impacts. Gary said to process unilaterally like CCO 38.
- Gary said to leave CCO 34s2 sheets in CCO 34s2. Wrote draft ATP letter to ABF for CCO 34s2. Sent package to Gary for signature.
- Received CCO 37 stamped specs back from TYLin. Warren made some revisions to the plan sheets and gave them back to TYLin to review.
- Received Ken Terpstra's concurrence on CCO's 25 and 27.
- Reza is on vacation until January, 2008. While he is gone, Ade informed me that Wenyi is to cover for Reza and will concur on CCO's.
- Received CCO's 38, 47 and 51 from the DO executed.

SIGNATURE



**Scott Fabel, P.E.**

TITLE

**Consultant Engineer, SAS**

