

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	264 to 268	DATE:	9/03 to 9/07/2007	S	<input type="checkbox"/> M	<input type="checkbox"/> T	<input type="checkbox"/> W	<input type="checkbox"/> T	<input type="checkbox"/> F	S	(Circle Day)
SHIFT HOUR:	START; 08:00	STOP; 16:30	TEMPERATURE:	MIN; NA	MAX; NA						
WEATHER:	(NA – See Weekly Statement of Working Days)										

Monday: 9/03/2007 Holiday = 8 hrs
 • Labor Day Weekend Holiday.

Tuesday: 9/04/2007 0800-1730 = 8 + 1 OT hrs
 • Had CCO 44 barrier meeting in the morning with TYLin, PB, CT and ABFJV. Stayed until 11 AM when I had to go to my scheduled CCO meeting with ABF.
 • Had bi-weekly CCO meeting with ABFJV. See notes for detailed info.
 • Had internal CCO meeting in the afternoon.
 • Updated CCO log to include recent ATP's to ABF.
 • Received Ken Terpstra's concurrence for CCO's 36 & 37.
 • Worked late on CCO 50 plan sheets to go out to ABF with ATP tomorrow.

Wednesday: 9/05/2007 0730-1700 = 8 + 1 OT hrs
 • Sent CCO 50 plan sheets to ABF through PMIV.
 • Wrote CCO 50 ATP letter and prepared CCO package to ABF.
 • Finished last week's diary.
 • Wrote draft CCO 29 unilateral letter to go to ABF. Got unilateral CCO ready to go to the Contractor. Worked on CCO Memorandum as well in preparation to send to the DO for processing.
 • Worked late drafting CCO 48 and transmittal. Prepared to send it tomorrow.

Thursday: 9/06/2007 0800-1630 = 8 hrs
 • Had safety meeting in the morning.
 • Spent the rest of the morning on a boat tour of the project with Gary, Steve and Jeff.
 • Worked on CCO 29. Gary still has to review the unilateral CCO letter to ABF.
 • Got Gary to sign CCO 44 CM. Gave it to Rob Kobal for signature.
 • CCO 50 ATP letter went out today.

Friday: 9/07/2007 0800-1200 = 4 hrs, Vacation = 4 hrs
 • MEP meeting in the morning.
 • Sent CCO 48 plan sheet to ABF. Also sent ATP to ABF on CCO 48.
 • Took 4 hours vacation in the afternoon.

SIGNATURE		TITLE	Scott Fabel, P.E. OCT-19 #002295 Consultant Engineer, SAS 
-----------	---	-------	--